

| Meeting of: | Corporate Performance and Resources Scrutiny Committee |
|------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Date of Meeting: | Thursday, 19 December 2019 |
| Relevant Scrutiny Committee: | Corporate Performance and Resources |
| Report Title: | Initial Capital Programme Proposals 2020/21 to 2024/25 and Capital Monitoring 2019/20 |
| Purpose of Report: | To submit the Initial Capital Programme Proposals for 2020/21 to 2024/25 to Scrutiny Committees for consultation. To provide an update on the progress on the 2019/20 Capital Programme for the period 1st April 2019 to 30th September 2019. |
| Report Owner: | Report of the Managing Director |
| Responsible Officer: | Carys Lord, Head of Finance / Section 151 Officer |
| Elected Member and Officer Consultation: | Each Scrutiny Committee will receive a monitoring report and will be consulted on the proposals for their respective areas. This report does not require Ward Member consultation. |
| Policy Framework: | This report follows the procedure laid down in the constitution for the making of the budget. The 2020/21 budget proposals will require the approval of Council. The proposals for amendments to the 2019/20 Capital Programme are the responsibility of Cabinet. |
| Executive Summary: | |

- This report submits the Initial Capital Programme Proposals for the 2020/21 to 2024/25 to Scrutiny Committees for consultation.
- The report provides an update on the progress of the Capital Programme for the period 1st April • 2019 to 30th September 2019. Details by scheme are shown in Appendix 1.
- The report sets out changes to the 2019/20 Capital Programme. •

Recommendations

It is recommended :-

- 1. That Scrutiny Committee considers the Initial Capital Programme Proposals for 2020/21 to 2024/25 and recommendations from other Scrutiny Committees and forwards its recommendations to Cabinet.
- **2.** That Committee notes the following changes to the 2019/20 Capital Programme:
- Flying Start Gibbonsdown Children Centre Soft Play Include a new scheme of £25k in the 2019/20 Capital Programme to be funded from WG grant.
- Ashpath Footpath Improvements Remove this £72k scheme from the 2019/20 Capital Programme.
- Bus Stop Upgrades Vire £10k to the A48 Strategic Corridor and Other Primary Bus Stops scheme in the 2019/20 Capital Programme.
- Replacement Jenner Park Stadium Roof Increase budget by £12k funded from revenue.
- **3.** That Committee notes the use of Delegated Authority to amend the 2019/20 Capital Programme:
- Improvement works to the footpath infrastructure on Old Port Road, Wenvoe -Include a new £138k scheme into the 2019/20 Capital Programme to be funded by S106 Monies.
- **4.** That Committee notes the following changes to the 2019/20 and future years Capital Programme:
- Band B 21st Century School Programme Re-profile as detailed in this report.
- HRA Internal Works Carry forward £200k into the 2020/21 Capital Programme.
- HRA External Works Carry forward £580k into the 2020/21 Capital Programme.
- Housing Improvement Programme Common Parts Carry forward £603k into the 2020/21 Capital Programme.
- Housing Improvement Programme Environmental Works Carry forward £213k into the 2020/21 Capital Programme.
- Housing Improvement Programme New Build Carry forward £600k into the 2020/21 Capital Programme.
- Penarth Heights Public Art Vire £40k from this scheme to the North Penarth Open Space Improvements Scheme in the 2019/20 Capital Programme and carry forward £309k to the 2020/21 Capital Programme.
- Skills Training Centre Carry forward £118k to the 2020/21 Capital Programme.
- City Deal Amend the 2019/20 and 2020/21 budgets to £544k and £769k respectively in the capital programme.
- Disabled Facility Grants Carry forward £152k into the 2020/21 Capital Programme.

Reasons for Recommendations

- 1. In order to gain the view of Scrutiny Committees.
- 2. To note amendments to the 2019/20 Capital Programme.
- **3.** To note the use of Delegated Authority.
- **4.** To note amendments to the 2019/20 and future years Capital Programme.

1. Background

1.1 Council on 27th February 2019 (minute no 780) approved the Capital Programme for 2019/20 onwards.

2. Key Issues for Consideration

- **2.1** Appendix 1 details financial progress on the Capital Programme as at 30th September 2019.
- **2.2** Any changes to 2020/21 onwards have been reflected in Appendix 2.

2019/20 Capital Programme

Learning and Skills

2.3 Band B 21st Century Schools Programme - It has been requested that the schemes contained in the programme are re-profiled as shown below in order to maximise the opportunity to draw down on the available Section 106 funding and to reflect the approved WG spend profile.

| Whitmore High School | | | | | |
|----------------------|---------------|---------|---------|----------------|---------|
| Year | 2018/19 | 2019/20 | 2020/21 | 2021/22 | 2022/23 |
| | £000 (Actual) | £000 | £000 | £000 | £000 |
| Approved Profile | 1,236 | 8,430 | 16,925 | 3 <i>,</i> 908 | 0 |
| Proposed Profile | 1,236 | 5,616 | 17,265 | 6 <i>,</i> 039 | 344 |

| Centre of Learning and Wellbeing | | | | | | |
|----------------------------------|---------------|---------|----------------|---------|---------|--|
| Year | 2018/19 | 2019/20 | 2020/21 | 2021/22 | 2022/23 | |
| | £000 (Actual) | £000 | £000 | £000 | £000 | |
| Approved Profile | 2 | 1,094 | 3,000 | 304 | 0 | |
| Proposed Profile | 2 | 635 | 3 <i>,</i> 459 | 304 | 0 | |

| Ysgol Y Deri | | | | | |
|------------------|---------------|---------|----------------|---------|---------|
| Year | 2018/19 | 2019/20 | 2020/21 | 2021/22 | 2022/23 |
| | £000 (Actual) | £000 | £000 | £000 | £000 |
| Approved Profile | 0 | 5,500 | 5 <i>,</i> 500 | 0 | 0 |
| Proposed Profile | 0 | 500 | 6,500 | 4,000 | 0 |

| Ysgol Gymraeg Bro Morgannwg | | | | | |
|-----------------------------|--------------|---------|---------|---------|---------|
| Year | 2018/19 | 2019/20 | 2020/21 | 2021/22 | 2022/23 |
| | £000(Actual) | £000 | £000 | £000 | £000 |
| Approved Profile | 800 | 5,396 | 10,213 | 5,105 | 0 |
| Proposed Profile | 800 | 6,371 | 11,218 | 2,844 | 282 |

| Barry Waterfront | | | | | |
|------------------|---------------|---------|---------|---------|---------|
| Year | 2018/19 | 2019/20 | 2020/21 | 2021/22 | 2022/23 |
| | £000 (Actual) | £000 | £000 | £000 | £000 |
| Approved Profile | 2 | 3,998 | 3,417 | 0 | 0 |
| Proposed Profile | 2 | 1,091 | 4,464 | 1,860 | 0 |

| Cowbridge Primary Provision | | | | | |
|-----------------------------|--------------|---------|---------|---------|---------|
| Year | 2018/19 | 2019/20 | 2020/21 | 2021/22 | 2022/23 |
| | £000(Actual) | £000 | £000 | £000 | £000 |
| Approved Profile | 0 | 0 | 4,000 | 4,417 | 1,430 |
| Proposed Profile | 0 | 200 | 3,800 | 3,417 | 0 |

| St Davids Primary School | | | | | |
|--------------------------|--------------|---------|---------|---------|---------|
| Year | 2018/19 | 2019/20 | 2020/21 | 2021/22 | 2022/23 |
| | £000(Actual) | £000 | £000 | £000 | £000 |
| Approved Profile | 1 | 4,184 | 0 | 0 | 0 |
| Proposed Profile | 1 | 285 | 1,284 | 2,544 | 71 |

| Pencoedtre High School | | | | | |
|------------------------|--------------|---------|---------|---------|---------|
| Year | 2018/19 | 2019/20 | 2020/21 | 2021/22 | 2022/23 |
| | £000(Actual) | £000 | £000 | £000 | £000 |
| Approved Profile | 410 | 7,235 | 12,093 | 14,947 | 0 |
| Proposed Profile | 410 | 2,621 | 15,303 | 12,694 | 3,657 |

| Primary Provision in the Western Vale | | | | | |
|---------------------------------------|--------------|---------|---------|---------|---------|
| Year | 2018/19 | 2019/20 | 2020/21 | 2021/22 | 2022/23 |
| | £000(Actual) | £000 | £000 | £000 | £000 |
| Approved Profile | 2 | 2,328 | 1,855 | 0 | 0 |
| Proposed Profile | 2 | 286 | 1,357 | 2,474 | 65 |

| St Nicholas CIW Primary School | | | | | |
|--------------------------------|--------------|---------|---------|---------|---------|
| Year | 2018/19 | 2019/20 | 2020/21 | 2021/22 | 2022/23 |
| | £000(Actual) | £000 | £000 | £000 | £000 |
| Approved Profile | 0 | 799 | 3,386 | 0 | 0 |
| Proposed Profile | 0 | 287 | 1,283 | 2,544 | 71 |

Social Services

2.4 Flying Start Gibbonsdown Children Centre Soft Play - The Council has been awarded a grant from Welsh Government of £25k to replace the softplay matting covers in the playground at Gibbonsdown Children's Centre. It has been requested that this scheme is included in the 2019/20 Capital Programme.

Environment & Housing

- **2.5** Ashpath Footpath Improvements Land issues have prevented progress on this scheme and it has been requested to remove this scheme from the 2019/20 capital programme.
- 2.6 HRA Internal Works Works to heating systems in Sheltered Housing will not be undertaken in 2019/20 due to resources. It has been requested that £200k is carried forward into the 2020/21 Capital Programme for the works to be carried out.
- 2.7 HRA External Works The Contract has been let for Aireys Non Traditional properties of which £400k of works will be completed in 2020/21. The contract is due to be let for windows and doors of which £180k of the works will be completed in 2020/21. It has therefore been requested to carry forward £580k into the 2020/21 Capital Programme.
- 2.8 Housing Improvement Programme Common Parts Work is ongoing in relation to the communal area upgrades, however, a combination of delays has slowed delivery of the various schemes and £446k of works will be completed in 2020/21. The fire risk safety contract has been let but £157k of works will be completed in 2020/21. It has therefore been requested to carry forward £603k into the 2020/21 Capital Programme.
- 2.9 Housing Improvement Programme Environmental Works Work is ongoing on the Buttrills scheme and other environmental priorities will be identified following the preparation of the 2020/21 Housing Business Plan. It has therefore been requested that £213k is carried forward into the 2020/21 Capital Programme.
- **2.10** Housing Improvement Programme New Build The Holm View new build scheme is due to complete in June 2020. It has therefore been requested that £600k is carried forward into the 2020/21 Capital Programme.
- **2.11** Bus Stop Upgrades It has been requested to vire this £10k budget to the A48 Strategic Corridor and Other Primary Bus Stops scheme for a more streamlined procurement process.
- **2.12** Improvement works to the footpath infrastructure on Old Port Road, Wenvoe Delegated Authority has been used to increase the 2019/20 Capital Programme

by £138k. The scheme seeks to improve the footpath infrastructure outside of Gwenfo Primary School, and to provide an appropriate access into the park opposite the school. The scheme will be funded by \$106 monies.

2.13 Replacement Jenner Park Stadium Roof - This scheme is anticipated to overspend by £12k and this will be funded from a revenue contribution to capital.

Managing Director and Resources

- 2.14 Penarth Heights Public Art Works at Cogan Skate Park that were originally part of this budget are now being carried out as part of the North Penarth Open Space Improvements scheme. It has therefore been requested to vire £40k from this scheme to the North Penarth Open Space Improvements Scheme in the 2019/20 Capital Programme. It has also been requested to carry forward £309k of the Penarth Heights Public Art scheme into the 2020/21 capital programme to reflect the revised timescales for the makerspace project.
- 2.15 Skills Training Centre, Property Conversion and Car Park Grant monies are being prioritised this financial year to ensure full spend by the end of March 2020. It has been requested that £118k is carried forward to allow this scheme to continue into next financial year.
- 2.16 City Deal The Cardiff Capital Region City Deal brings together ten local authorities and financial support from Welsh and UK Governments to generate significant economic growth and to improve transport and other infrastructure within the Cardiff Capital Region over the next 20 years. It has been requested that the 2019/20 and 2020/21 budgets are amended to £544k and £769k respectively in accordance with the annual business plan that was reported to Regional Cabinet on the 18th February 2019.
- 2.17 Disabled Facilities Grant A number of recent referrals/applications have seen an increase in full means tests, which has resulted in a rise in applicant's self-funded adaptations. This has been coupled with a reduction of referrals being received. This possible trend may be due to the time of year, the effect of means testing or a combination of factors. The team will continue to monitor the situation to establish if this is a trend and what the causes may be. In 2018/19 there was a considerable rise in applications towards the end of the year. It has been requested to carry forward £152k into the 2020/21 Capital Programme.

2020/21 to 2024/25 Capital Programme

- **2.18** The Provisional General Capital Funding for 2020/21 has not yet been announced by Welsh Government (WG) and is expected in mid-December 2019.
- **2.19** The Cabinet Secretary for Finance announced on 20 November 2018 in the Draft Budget for 2019/20, proposals for an extra £100m of capital funding to be made

available for local authorities over 3 years. For the Council, this represents £1.9m in 2018/19, £1.1m in 2019/20 and could be around £700k in 2020/21, with confirmation due to be received as part of the provisional settlement. The first instalment of £50m was paid in 2018/19, with £30m being paid in 2019/20 and £20m in 2020/21. This additional funding has been factored into projections going forward, however as no further indication has been received from Welsh Government, it has been assumed that from 2021/22 onwards, the level of capital funding will revert back to the same level as set out in the 2018/19 Provisional Settlement and will then remain constant for the remainder of the period of this programme. General Capital Funding has therefore been assumed as £6.259m for 2020/21 which is made up of £2.846m General Capital Grant and £3.413m Supported Borrowing. The General Capital Funding for 2019/20 was £6.643m therefore there is an assumed reduction of £384k between years.

- **2.20** Appendix 2 sets out the Initial Proposals for the Capital Programme between 2020/21 and 2024/25.
- 2.21 The Council will look to progress only those schemes which are deemed to be a key Corporate Priority and make a clear impact to the Wellbeing and Future Generation priorities. The Council will seek assurances that schemes included in the capital programme can be delivered on time and within budget.
- **2.22** The Major Repairs Allowance (MRA), which is the grant that provides capital funding to the Housing Revenue Account (HRA), has not yet been announced by the Welsh Government for 2020/21. Cabinet will be advised once the announcement is made. An assumption has been made in Appendix 2 that the grant will continue at the same level as in the current year, which is £2.760m, in 2019/20 and throughout the period of the Capital Programme.
- **2.23** In addition to external funding, the Council will finance part of the Capital Programme from its own resources, e.g. capital receipts and reserves.
- **2.24** The table below details the General Capital Funding and internal resources required to fund the proposed schemes which are detailed in Appendix 2.

| Analysis of Net Funding Required for the Indicative 2020/21 Capital Programme | | | | | | |
|-------------------------------------------------------------------------------|-------|-------|--|--|--|--|
| GENERAL FUND | £'000 | £'000 | | | | |
| Welsh Government Resources | | | | | | |
| Supported Borrowing | 3,413 | | | | | |
| General Capital Grant | 2,846 | | | | | |

Analysis of Net Funding Required for the Indicative 2020/21 Capital Programme

| Total Welsh Government Resources | | 6,259 |
|----------------------------------|--------|--------|
| Council Resources | | |
| General Capital Receipts | 2,978 | |
| Reserves/Revenue | 5,341 | |
| City Deal Unsupported Borrowing | 769 | |
| Unsupported Borrowing | 805 | |
| Total Council Resources | | 9,893 |
| HOUSING REVENUE ACCOUNT | | |
| Housing Reserves/Revenue | 5,808 | |
| Housing Unsupported Borrowing | 12,308 | |
| Total HRA Resources | | 18,116 |
| Total Net Capital Resources | | 34,268 |

Capital Bids 2020/21 to 2024/25

- 2.25 New capital bids were invited for return by 27th September 2019 and the number of bids received were 41 (3 from Learning and Skills, 21 from Neighbourhood and Transport Services, 4 from Managing Director and Resources, 12 from Regeneration and Planning and 1 from Social Services). Departments were requested to rank and assess their own bids in order of importance before submission and bids from each Department were forwarded to the Insight Board for evaluation.
- **2.26** A number of criteria are used to assess the Capital Bids. The first criterion used is to classify the nature of the bids.
- **2.27** Where bids are rated an A or B on the criteria listed below there would clearly be a legal obligation to ensure that works are progressed in a timely manner within the confines of the funding available. Schemes that represent an invest to save opportunity or support the achievement of corporate priorities should also be prioritised. The criteria used is set out below:-

| Priority Level | Criteria |
|----------------|-----------------------------------------|
| А | Health and Safety legislation |
| В | Other Legislation/Statutory Requirement |
| Ci | Economic Sense/Invest to Save |
| Cii | Corporate Plan |
| Ciii | Sufficiency |
| D | Condition/Suitability |
| E | Welsh Government Requirements |
| F | Low Priority |

2.28 In addition, in accordance with the criteria set out in the Budget Strategy, the bids were prioritised in terms of their corporate priority and the risk they pose to the Council if they are not pursued. The risk assessment element was undertaken in line with the Council's Corporate Risk Management Strategy as follows;

| | Catastrophic | MEDIUM | MEDIUM/HIGH | HIGH | VERY HIGH |
|--------------------------|--------------|-------------------|-------------------------|-------------|----------------|
| lmpact or de of Risk | High | MEDIUM/LOW | MEDIUM | MEDIUM/HIGH | HIGH |
| le Imp tude d | Medium | LOW | MEDIUM | MEDIUM | MEDIUM/HIGH |
| Possible Im Magnitude | Low | VERY LOW | LOW | MEDIUM/LOW | MEDIUM |
| Diale Ma | | Very Unlikely | Possible | Probable | Almost Certain |
| Risk Ma | ITTIX | Likelihood/Probat | oility of Risk Occurrin | ng | |

2.29 Taking into account the nature of capital schemes, the following criteria were applied to assess corporate priority:

| Corporate Priority | Score |
|------------------------------------------------------------------------------|-------|
| Commitments and areas where the Council has no control over the | 3 |
| expenditure, e.g. contractual and legal commitments, absolute minimum | |
| statutory service, taxes, etc. | |
| Very high priority (publicly announced commitment e.g. items included in the | 2 |
| Community Strategy, Corporate Plan etc.) | |
| "Invest to Save" and preventative expenditure | 2 |
| Statutory expenditure above the absolute minimum and other priorities | 1 |
| Low Priority | 0 |

- **2.30** The bids are also reviewed for the contribution that they make to the Wellbeing and Future Generations criteria as set out below;
- Long Term
- Integration
- Collaboration
- Prevention
- Involvement
- **2.31** Each scheme is awarded one point for every one of the outcomes that it meets to a maximum of 5.
- 2.32 In previous years, only those schemes assessed as corporate priority 1 or higher and medium risk or higher were included in the capital programme. In addition, successful bids had also contributed to at least three Wellbeing and Future Generations outcomes and should have had a scheme priority factor of either A/B/Ci/Cii/Ciii. Usually bids that did not meet these criteria were excluded from consideration.
- **2.33** These bids have been considered by the Insight Board where it was agreed that, when agreeing the final programme, consideration should also be given to those schemes that meet the following criteria :
- Invest to save / Invest to earn;
- Address a reputational issue for the Council, and
- Support the Reshaping agenda for the Council.
- 2.34 The value of capital bids received totalled £6.973m in 2020/21 and £20.473m over the 5 year period. While the evaluation process has been carried out this year for all capital bids in the normal manner, the settlement for 2020/21 has not been confirmed. It is therefore proposed that at this point, due to the

uncertainty in the level of funding that will be provided, no schemes will be approved for inclusion in the Capital Programme and further assessment will be carried out by the Budget Working Group once the level of funding is known and consultation has taken place. A list of all the capital bids received is shown in Appendix 3.

- 2.35 Various allocations for Asset Renewal have currently been included in Appendix 2 over the 5 year period of the programme. Asset Renewal budgets for each directorate will be reviewed and schemes will be identified prior to the approval of the Final Capital proposals for 2020/21 to ensure that funding is allocated to priority schemes.
- 2.36 There have been a number of changes approved by Cabinet since the final budget proposals 2019/20 to 2023/24 were approved in February 2019. These changes including capital sums carried forward have been included in Appendix 2.

21st Century Schools Band B Programme

| 2.37 | A summary of the revised profile for Band B 21st Century Schools is shown |
|------|---------------------------------------------------------------------------|
| | below. |

| Band B Scheme | 2020/21 £'000 | 2021/22 £'000 | 2022/23 £'000 | 2023/24 £'000 | 2024/25 £'000 | Total £'000 |
|-----------------------------------------------------------------------|------------------|------------------|------------------|------------------|------------------|----------------|
| Ysgol Gymraeg Bro Morgannwg Secondary | 11,218 | 2,844 | 282 | 0 | 0 | 14,344 |
| Cowbridge Primary Provision | 3,800 | 3,417 | 0 | 0 | 0 | 7,217 |
| Primary Provision Western Vale | 1,357 | 2,474 | 65 | 0 | 0 | 3,896 |
| Barry Waterfront | 4,464 | 1,860 | 0 | 0 | 0 | 6,324 |
| St Davids Primary | 1,284 | 2,544 | 71 | 0 | 0 | 3,899 |
| Penarth Cluster - Review Primary Provision to include Cosmeston | 0 | 2,477 | 1,708 | 0 | 0 | 4,185 |
| Review Nursery Provision | 1,362 | 0 | 0 | 0 | 0 | 1,362 |
| St Nicholas Primary | 1,283 | 2,544 | 71 | 0 | 0 | 3,898 |
| Whitmore High School | 17,265 | 6,039 | 344 | 0 | 0 | 23,648 |
| Pencoedtre High School | 15,303 | 12,694 | 3,657 | 0 | 0 | 31,654 |
| Centre of Learning and Wellbeing | 3,459 | 304 | 0 | 0 | 0 | 3,763 |
| Ysgol Y Deri | 6,500 | 4,000 | 0 | 0 | 0 | 10,500 |
| Total | 67,295 | 41,197 | 6,198 | 0 | 0 | 114,690 |

| Funding Source | 20/21 | 21/22 | 22/23 | 23/24 | 24/25 | Total |
|--------------------------------------|-----------------|--------|-------|-------|-------|-------------|
| | £000 | £000 | £000 | £000 | £000 | £000 |
| WG Funding | 50 <i>,</i> 383 | 14,676 | 480 | 0 | 0 | 65,539 |
| S106 monies | 8,690 | 8,749 | 1,779 | 0 | 0 | 19,218 |
| Capital receipts | 2,708 | 7,931 | 0 | 0 | 0 | 10,639 |
| Reserves and Revenue Contribution | 3,541 | 1,192 | 3,939 | 0 | 0 | 8,672 |
| Prudential Borrowing | 500 | 7,000 | 0 | 0 | 0 | 7,500 |
| General Capital Funding | 1,473 | 1,649 | 0 | 0 | 0 | 3,122 |
| Total | 67,295 | 41,197 | 6,198 | 0 | 0 | 114,69 0 |

2.38 The Band B schemes listed above are included in the current capital programme and are funded as follows:

2.39 The new profiled expenditure above has been reflected in Appendix 2. The total cost for Band B schemes is projected to be £134.9m. The £76.1m WG Funding being claimed £10.6m in 2019/20 and £65.5m in future years.

Housing Improvement Plan

2.40 The 2019/20 Housing Improvement Programme budget currently totals £21.295m. It has been requested earlier in the report that the budget is reduced by a net figure of £2.196m which is to be carried forward into 2020/21. The funding of the 2019/20 programme has been amended as set out in the table below: -

| Funding | Current 2019/20 £'000 | Amended 2019/20 £'000 |
|-------------------------------|--------------------------|--------------------------|
| Major Repairs Allowance Grant | 2,759 | 2,760 |
| CERA | 7,185 | 8,816 |
| Unsupported Borrowing | 10,023 | 4,762 |
| AHG Borrowing | 1,328 | 1,621 |
| HRA Capital Receipts | 0 | 1,140 |
| | | |
| Total | 21,295 | 19,099 |

Next Steps

- 2.41 The next stage is for the estimates to be submitted to Scrutiny Committees for consultation. Each Scrutiny Committee will be asked to first consider the Initial Capital Programme proposals as shown in Appendix 2 and to make any recommendations for changes and to consider the capital bids shown in Appendix 3. If changes are requested or particular bids are supported, then the reasons need to be recorded in order to assist the Cabinet and the Budget Working Group in drawing up the final proposals. Corporate Performance and Resources Scrutiny Committee is the lead Scrutiny Committee and will consider both the Initial Capital Budget Proposals and any recommendations that other Scrutiny Committees have made. The responses of Scrutiny Committees must be made no later than the 19th December 2019.
- **2.42** Managers will be asked to revisit the recommended schemes contained in the final proposals prior to presentation to Cabinet and to confirm final costs and spend profiles.
- 2.43 Currently, the approved timetable requires Cabinet to approve the final budget proposals by no later than the 3rd February 2020 and that Cabinet's final Capital Programme proposals will be considered by Council at a meeting to be held on 24th February 2020 to enable the Council Tax to be set by 11th March 2020.

3. How do proposals evidence the Five Ways of Working and contribute to our Well-being Objectives?

- **3.1** The Capital Programme focuses capital investment to deliver the outcomes identified as part of the Corporate Plan. Some examples are :-
- An Inclusive and Safe Vale Continued investment in housing through the Housing Improvement Programme to maintain the Welsh Housing Quality Standard and plans for new build and environment and regeneration programmes.
- An Environmentally Responsible and Prosperous Vale Investing in the introduction of LED street lighting will bring environmental benefits and contributing as a partner in the Cardiff Capital Region City Deal will bring economic prosperity to the area.
- An Aspirational and Culturally Vibrant Vale Further investment in schools through the School Investment Programme with Band A complete and development under Band B commencing in 2019/20.
- An Active and Health Vale Investment in Leisure Centres and playgrounds will encourage more use and activity.
- **3.2** The setting and the monitoring of the Capital programme follows the Five Ways of Working.

- **3.3** Looking to the long term The development of the capital programme is a means of planning for the future and takes a strategic approach to ensure services are sustainable and that investments are affordable over the longer term and that future need and demand for services is understood.
- **3.4** Taking an integrated approach In setting the capital programme, working with partners is encouraged, as it allows the utilisation of funding from various sources, such as Welsh Government and S106 contributions, to deliver schemes.
- **3.5** Involving the population in decisions As part of the annual budget setting process there is engagement with residents, customers and partners. Prior to the implementation of certain capital schemes, consultation may also take place with the public which may in some cases be statutory.
- **3.6** Working in a collaborative way It is recognises that more can be achieved and better services can be provided by collaboration and it encourages this as a way of working in the future which includes providing funding to work with local communities.
- **3.7** Understanding the root cause of issues and preventing them The process for setting and monitoring the capital programme is proactive and allows an understanding of the financial and operational issues to be considered together so that issues can be tackled at the source.

4. Resources and Legal Considerations

Financial

- **4.1** The total net capital expenditure of the proposed programme in Appendix 2, over the 5 years, is £132.7m.
- **4.2** If the schemes shown in Appendix 2 are approved, the effect on General Fund useable capital receipts will be as shown in the following table.

| Capital Receipts | General | Ring fenced Social Services | Ring fenced Education |
|------------------------------------------|---------|--------------------------------|--------------------------|
| | £'000 | £'000 | £'000 |
| Anticipated Balance as at 1st April 2020 | 2,754 | 1,339 | 7,602 |
| Anticipated Requirements – 2020/21 | -270 | 0 | -2,708 |
| Anticipated Receipts – 2020/21 | 0 | 0 | 0 |
| Balance as at 31st March 2021 | 2,484 | 1,339 | 4,894 |
| Anticipated Requirements – 2021/22 | -1,583 | -1,339 | -6,594 |

| Anticipated Receipts – 2021/22 | 0 | 0 | 1,700 |
|------------------------------------|-----|---|-------|
| Balance as at 31st March 2022 | 901 | 0 | 0 |
| Anticipated Requirements – 2022/23 | 0 | 0 | 0 |
| Anticipated Receipts – 2022/23 | 0 | 0 | 0 |
| Balance as at 31st March 2023 | 901 | 0 | 0 |
| Anticipated Requirements – 2023/24 | 0 | 0 | 0 |
| Anticipated Receipts – 2023/24 | 0 | 0 | 0 |
| Balance as at 31st March 2024 | 901 | 0 | 0 |
| Anticipated Requirements – 2024/25 | 0 | 0 | 0 |
| Anticipated Receipts – 2024/25 | 0 | 0 | 0 |
| Balance as at 31st March 2025 | 901 | 0 | 0 |

- **4.3** The Education Capital Programme utilises general capital receipts in addition to capital receipts ring fenced for Education.
- **4.4** The capital receipt balance for Social Services has been ring fenced for Social Services capital expenditure. Whilst options are being explored by the Council, it has been assumed that the full capital receipt of £1.339m will be utilised for older person's accommodation in 2021/22.
- **4.5** In line with the overall strategy and specific suggestions proposed by the Budget Working Group, in order to resource the Capital Programme, reserves will be utilised over the period of the Capital Programme 2020/21 to 2024/25.
- **4.6** The Project Fund will be used to fund schemes assessed on an invest to save basis, and in certain circumstances business critical schemes may also be funded from this reserve with the prior approval of the Head of Finance.

Employment

4.7 Some of the work included in the capital programme will be undertaken by Council staff and the relevant costs will be recharged to the capital scheme.

Legal (Including Equalities)

4.8 There are no legal implications.

5. Background Papers

Bids received from departments

Correspondence received from the Welsh Government.

| CAPITAL M | | ED 30th SEPTEMBER 2019 | | | |
|---------------|-----------------|------------------------------------------------|-----------------------|----------------------|------------------------|
| PROFILE TO | ACTUAL SPEND | | APPROVED PROGRAMME | PROJECTED OUTTURN | VARIANCE AT OUTTURN |
| DATE | 2019/20 | | 2019/20 | 2019/20 | 2019/20 |
| £'000 | £'000 | | £'000 | £'000 | £,000 |
| | | SUMMARY | | | |
| 4,705 | 4,467 | Directorate of Learning and Skills | 46,875 | 25,603 | 21,272 |
| 64 | 64 | Directorate of Social Services | 1,381 | 1,381 | 0 |
| 8,265 | 8,331 | Directorate of Environment and Housing | 46,171 | 43,903 | 2,268 |
| 4,539 | 4,334 | Directorate of Managing Director and Resources | 13,514 | 12,935 | 579 |
| 0 | 0 | City Deal | 894 | 544 | 350 |
| 17,573 | 17,196 | TOTAL | 108,835 | 84,366 | 24,469 |

APPENDIX 1

| PROFILE TO DATE ACTUAL SPEND 2019/20 £000 £000 £000 £000 £000 £000 £000 £000 £000 £000 0 0 0 0 926 926 649 649 0 0 39 39 39 39 39 39 39 39 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 | Directorate of Learning and Skills Education & Schools Education & Schools Llantwit Major Learning Community Romilly Primary Band B Ysgol Gymraeg Bro Morgannwg Band B Vittmore High school Band B Centre of Learning & Wellbeing Band B Schernes High school Band B Schemes Waterfront Band B Schemes Primary Provision in the Western Vale Band B Schemes St Davids Primary School Band B Schemes St Nicholas Primary School Band B Schemes St Nicholas Primary School Band B Cowbridge Band B Preparatory Works Changing Rooms etc. Holton Road Primary Electrical Rewire Phase 2 Pupil Referral Unit, KS4, Y Daith, Fire Precaution | APPROVED PROGRAMME 2019/20 £000 86 8 5,396 8,430 7,235 1,094 5,500 3,998 2,328 4,184 799 200 57 3 | PROJECTED OUTTURN 2019/20 £000 £000 86 86 86 86 86 86 86 85 5,616 2,621 6355 5,000 1,091 286 285 287 200 57 | AT OUTTURN 2019/20 £000 0 (975) 2,814 4,614 4,59 5,000 2,907 2,042 3,899 5,12 | PROJECT SPONSOR P Ham P Ham | COMMENTS Landscaping in process of being finalised. Undertaking final account process. Works started on site end of July, internal works for new plant room undertaken. Request to re-profile this scheme as part of this report. Works started on site in October. Site strip and formation works started. Request to re-profile this scheme as part of this report. Planning application made September 2019. Start on site estimated to be February 2020. Stage 3 design work commenced. Feasibility completed, site location options being investigated. Request to re-profile this scheme as part of this report. Currently working with Legal/Planning to agree programme with consortium. Heads of terms with consortium now agreed. Request to re-profile this scheme as part of this report. Contractor appointed. Work due to commence on site August 2020. Request to re-profile this scheme as part of this report. |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| £000 £000 D 0 0 0 E 0 0 0 0 E 0 0 0 0 E 926 926 926 926 926 649 649 649 B 448 448 B 0 0 0 B 0 0 B 39 39 39 B 0 0 B 0 0 0 B 0 0 B 0 0 0 B 0 0 B 0 0 0 B 0 0 B 0 0 0 0 B 0 0 B 0 0 0 0 0 N 0 0 0 0 0 S 0 0 S 0 0 0 S <td< th=""><th>Education & Schools Llantwit Major Learning Community Romilly Primary Band B Ysgol Gymraeg Bro Morgannwg Band B Vhitmore High school Band B Centre of Learning & Wellbeing Band B Centre of Learning & Wellbeing Band B Schemes Waterfront Band B Schemes Primary Provision in the Western Vale Band B Schemes St Davids Primary School Band B Schemes St Nicholas Primary School Band B Cowbridge Band B Preparatory Works Changing Rooms etc. Holton Road Primary Electrical Rewire Phase 2 Pupil Referral Unit, KS4, Y Daith, Fire Precaution</th><th>£000 £000 86 8,396 8,430 7,235 1,094 5,500 3,998 2,328 4,184 799 200</th><th>£000 86 8 6,371 5,616 2,621 635 500 1,091 286 285 287 200</th><th>£000 0 (975) 2,814 4,614 459 5,000 2,907 2,042 3,899 512</th><th>P Ham P Ham P Ham P Ham P Ham P Ham P Ham P Ham</th><th>Undertaking final account process. Works started on site end of July, internal works for new plant room undertaken. Request to re-profile this scheme as part of this report. Works started on site in October. Site strip and formation works started. Request to re-profile this scheme as part of this report. Planning application made September 2019. Start on site estimated to be February 2020. Stage 3 design work commenced. Feasibility completed, site location options being investigated. Request to re-profile this scheme as part of this report. Feasibility completed, site location options being investigated. Request to re-profile this scheme as part of this report. Currently working with Legal/Planning to agree programme with consortium. Heads of terms with consortium now agreed. Request to re-profile this scheme as part of this report. Contractor appointed. Work due to commence on site August 2020. Request to re-profile this scheme as part of this report. Contractor appointed. Work due to commence on site August 2020. Request to re-profile this scheme as part of this report.</th></td<> | Education & Schools Llantwit Major Learning Community Romilly Primary Band B Ysgol Gymraeg Bro Morgannwg Band B Vhitmore High school Band B Centre of Learning & Wellbeing Band B Centre of Learning & Wellbeing Band B Schemes Waterfront Band B Schemes Primary Provision in the Western Vale Band B Schemes St Davids Primary School Band B Schemes St Nicholas Primary School Band B Cowbridge Band B Preparatory Works Changing Rooms etc. Holton Road Primary Electrical Rewire Phase 2 Pupil Referral Unit, KS4, Y Daith, Fire Precaution | £000 £000 86 8,396 8,430 7,235 1,094 5,500 3,998 2,328 4,184 799 200 | £000 86 8 6,371 5,616 2,621 635 500 1,091 286 285 287 200 | £000 0 (975) 2,814 4,614 459 5,000 2,907 2,042 3,899 512 | P Ham P Ham P Ham P Ham P Ham P Ham P Ham P Ham | Undertaking final account process. Works started on site end of July, internal works for new plant room undertaken. Request to re-profile this scheme as part of this report. Works started on site in October. Site strip and formation works started. Request to re-profile this scheme as part of this report. Planning application made September 2019. Start on site estimated to be February 2020. Stage 3 design work commenced. Feasibility completed, site location options being investigated. Request to re-profile this scheme as part of this report. Feasibility completed, site location options being investigated. Request to re-profile this scheme as part of this report. Currently working with Legal/Planning to agree programme with consortium. Heads of terms with consortium now agreed. Request to re-profile this scheme as part of this report. Contractor appointed. Work due to commence on site August 2020. Request to re-profile this scheme as part of this report. Contractor appointed. Work due to commence on site August 2020. Request to re-profile this scheme as part of this report. |
| 0 0 0 LI 0 0 0 R 926 926 B 649 649 B 448 448 B 0 0 B 0 0 B 0 0 B 0 0 B 39 39 B 39 39 B 39 39 B 39 39 B 0 0 0 C S 0 0 0 0 S 0 0 0 0 S 0 0 0 0 | Education & Schools Llantwit Major Learning Community Romilly Primary Band B Ysgol Gymraeg Bro Morgannwg Band B Vhitmore High school Band B Centre of Learning & Wellbeing Band B Centre of Learning & Wellbeing Band B Schemes Waterfront Band B Schemes Primary Provision in the Western Vale Band B Schemes St Davids Primary School Band B Schemes St Nicholas Primary School Band B Cowbridge Band B Preparatory Works Changing Rooms etc. Holton Road Primary Electrical Rewire Phase 2 Pupil Referral Unit, KS4, Y Daith, Fire Precaution | 86 8,430 7,235 1,094 5,500 3,998 2,328 4,184 799 200 | 86 8 6,371 5,616 2,621 635 500 1,091 286 285 287 200 | 0 (975) 2,814 4,614 459 5,000 2,907 2,042 3,899 512 | P Ham P Ham P Ham P Ham P Ham P Ham P Ham P Ham | Undertaking final account process. Works started on site end of July, internal works for new plant room undertaken. Request to re-profile this scheme as part of this report. Works started on site in October. Site strip and formation works started. Request to re-profile this scheme as part of this report. Planning application made September 2019. Start on site estimated to be February 2020. Stage 3 design work commenced. Feasibility completed, site location options being investigated. Request to re-profile this scheme as part of this report. Feasibility completed, site location options being investigated. Request to re-profile this scheme as part of this report. Currently working with Legal/Planning to agree programme with consortium. Heads of terms with consortium now agreed. Request to re-profile this scheme as part of this report. Contractor appointed. Work due to commence on site August 2020. Request to re-profile this scheme as part of this report. Contractor appointed. Work due to commence on site August 2020. Request to re-profile this scheme as part of this report. |
| 0 0 0 L 0 0 R 926 926 B 649 649 B 448 448 B 0 0 B 0 0 B 0 0 B 39 39 B 39 39 B 39 39 B 0 0 B 39 39 B 0 0 0 0 C 0 0 0 0 C 0 0 0 0 C 0 0 0 0 C 0 0 0 0 0 C 0 0 0 0 C 0 0 0 0 0 C 0 0 0 0 C 0 0 | Education & Schools Llantwit Major Learning Community Romilly Primary Band B Ysgol Gymraeg Bro Morgannwg Band B Vhitmore High school Band B Centre of Learning & Wellbeing Band B Centre of Learning & Wellbeing Band B Schemes Waterfront Band B Schemes Primary Provision in the Western Vale Band B Schemes St Davids Primary School Band B Schemes St Nicholas Primary School Band B Cowbridge Band B Preparatory Works Changing Rooms etc. Holton Road Primary Electrical Rewire Phase 2 Pupil Referral Unit, KS4, Y Daith, Fire Precaution | 8 5,396 8,430 7,235 1,094 5,500 3,998 2,328 4,184 799 200 | 8 6,371 5,616 2,621 635 500 1,091 286 285 287 200 | 0 (975) 2,814 4,614 459 5,000 2,907 2,042 3,899 512 | P Ham P Ham P Ham P Ham P Ham P Ham P Ham P Ham | Undertaking final account process. Works started on site end of July, internal works for new plant room undertaken. Request to re-profile this scheme as part of this report. Works started on site in October. Site strip and formation works started. Request to re-profile this scheme as part of this report. Planning application made September 2019. Start on site estimated to be February 2020. Stage 3 design work commenced. Feasibility completed, site location options being investigated. Request to re-profile this scheme as part of this report. Feasibility completed, site location options being investigated. Request to re-profile this scheme as part of this report. Currently working with Legal/Planning to agree programme with consortium. Heads of terms with consortium now agreed. Request to re-profile this scheme as part of this report. Contractor appointed. Work due to commence on site August 2020. Request to re-profile this scheme as part of this report. Contractor appointed. Work due to commence on site August 2020. Request to re-profile this scheme as part of this report. |
| 0 0 0 R 926 926 B 649 649 B 448 448 B 0 0 0 B 0 0 0 B 39 39 B 39 39 B 39 39 B 0 0 0 S 0 0 0 S | Romilly Primary Band B Ysgol Gymraeg Bro Morgannwg Band B Whitmore High school Band B Pencoedtre High school Band B Pencoedtre High school Band B Centre of Learning & Wellbeing Band B Schemes Waterfront Band B Schemes Primary Provision in the Western Vale Band B Schemes St Davids Primary School Band B Schemes St Nicholas Primary School Band B Cowbridge Band B Preparatory Works Changing Rooms etc. Holton Road Primary Electrical Rewire Phase 2 Pupil Referral Unit, KS4, Y Daith, Fire Precaution | 8 5,396 8,430 7,235 1,094 5,500 3,998 2,328 4,184 799 200 | 8 6,371 5,616 2,621 635 500 1,091 286 285 287 200 | 0 (975) 2,814 4,614 459 5,000 2,907 2,042 3,899 512 | P Ham P Ham P Ham P Ham P Ham P Ham P Ham P Ham | Undertaking final account process. Works started on site end of July, internal works for new plant room undertaken. Request to re-profile this scheme as part of this report. Works started on site in October. Site strip and formation works started. Request to re-profile this scheme as part of this report. Planning application made September 2019. Start on site estimated to be February 2020. Stage 3 design work commenced. Feasibility completed, site location options being investigated. Request to re-profile this scheme as part of this report. Feasibility completed, site location options being investigated. Request to re-profile this scheme as part of this report. Currently working with Legal/Planning to agree programme with consortium. Heads of terms with consortium now agreed. Request to re-profile this scheme as part of this report. Contractor appointed. Work due to commence on site August 2020. Request to re-profile this scheme as part of this report. Contractor appointed. Work due to commence on site August 2020. Request to re-profile this scheme as part of this report. |
| 926 926 B 649 649 B 448 448 B 0 0 B 0 0 B 39 39 B 39 39 B 39 39 B 0 0 0 0 | Band É Ysgol Gymraeg Bro Morgannwg Band B Whitmore High school Band B Pencoedtre High school Band B Centre of Learning & Wellbeing Band B Centre of Learning & Wellbeing Band B Schemes Waterfront Band B Schemes Primary Provision in the Western Vale Band B Schemes St Davids Primary School Band B Schemes St Nicholas Primary School Band B Schemes St Nicholas Primary School Band B Cowbridge Band B Preparatory Works Changing Rooms etc. Holton Road Primary Electrical Rewire Phase 2 Pupil Referral Unit, KS4, Y Daith, Fire Precaution | 8,430 7,235 1,094 5,500 3,998 2,328 4,184 799 200 | 5,616 2,621 635 500 1,091 286 285 287 200 | (975) 2,814 4,614 459 5,000 2,907 2,042 3,899 512 | P Ham P Ham P Ham P Ham P Ham P Ham P Ham | Works started on site end of July, internal works for new plant room undertaken. Request to re-profile this scheme as part of this report. Works started on site in October. Site strip and formation works started. Request to re-profile this scheme as part of this report. Planning application made September 2019. Start on site estimated to be February 2020. Stage 3 design work commenced. Feasibility completed, site location options being investigated. Request to re-profile this scheme as part of this report. Currently working with Legal/Planning to agree programme with consortium. Heads of terms with consortium now agreed. Request to re-profile this scheme as part of this report. Contractor appointed. Work due to commence on site August 2020. Request to re-profile this scheme as part of this report. |
| 649 649 B 448 0 0 B 0 0 B 0 0 0 0 0 B 0 0 39 39 B 39 39 B 39 39 39 B 0 0 B 0 0 0 0 B 0 0 B 0 0 0 0 B 0 0 B 0 0 0 B 0 0 B 0 0 0 B 0 0 B 0 0 0 S 0 0 S 0 0 0 S 6 6 Y | Band B Whitmore High school Band B Pencoedtre High school Band B Centre of Learning & Wellbeing Band B Schemes Waterfront Band B Schemes Primary Provision in the Western Vale Band B Schemes St Davids Primary School Band B Schemes St Nicholas Primary School Band B Cowbridge Band B Preparatory Works Changing Rooms etc. Holton Road Primary Electrical Rewire Phase 2 Pupil Referral Unit, KS4, Y Daith, Fire Precaution | 8,430 7,235 1,094 5,500 3,998 2,328 4,184 799 200 | 5,616 2,621 635 500 1,091 286 285 287 200 | 2,814 4,614 459 5,000 2,907 2,042 3,899 512 | P Ham P Ham P Ham P Ham P Ham P Ham P Ham | Works started on site in October. Site strip and formation works started. Request to re-profile this scheme as part of this report. Planning application made September 2019. Start on site estimated to be February 2020. Stage 3 design work commenced. Feasibility completed, site location options being investigated. Request to re-profile this scheme as part of this report. Currently working with Legal/Planning to agree programme with consortium. Heads of terms with consortium now agreed. Request to re-profile this scheme as part of this report. Contractor appointed. Work due to commence on site August 2020. Request to re-profile this scheme as part of this report. |
| 448 448 B 0 0 B 0 0 B 39 39 B 39 39 B 39 39 B 0 0 0 0 | Band B Pencoedtre High school Band B Centre of Learning & Wellbeing Band B Ysgol Y Deri Band B Schemes Waterfront Band B Schemes Primary Provision in the Western Vale Band B Schemes St Davids Primary School Band B Schemes St Nicholas Primary School Band B Cowbridge Band B Preparatory Works Changing Rooms etc. Holton Road Primary Electrical Rewire Phase 2 Pupil Referral Unit, KS4, Y Daith, Fire Precaution | 7,235 1,094 5,500 3,998 2,328 4,184 799 200 | 2,621 635 500 1,091 286 285 287 200 | 4,614 459 5,000 2,907 2,042 3,899 512 | P Ham P Ham P Ham P Ham P Ham P Ham | Planning application made September 2019. Start on site estimated to be February 2020. Stage 3 design work commenced. Feasibility completed, site location options being investigated. Request to re-profile this scheme as part of this report. Feasibility completed, site location options being investigated. Request to re-profile this scheme as part of this report. Currently working with Legal/Planning to agree programme with consortium. Heads of terms with consortium now agreed. Request to re-profile this scheme as part of this report. Contractor appointed. Work due to commence on site August 2020. Request to re-profile this scheme as part of this report. |
| 0 0 8 0 0 8 39 39 8 39 39 8 39 39 8 39 39 8 0 0 8 0 0 8 0 0 4 0 0 4 0 0 8 0 0 4 0 0 8 0 0 0 0 8 0 0 0 0 8 0 0 0 0 8 0 0 0 0 0 0 8 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 | Band B Centre of Learning & Wellbeing Band B Ysgol Y Deri Band B Schemes Waterfront Band B Schemes Primary Provision in the Western Vale Band B Schemes St Davids Primary School Band B Schemes St Nicholas Primary School Band B Cowbridge Band B Preparatory Works Changing Rooms etc. Holton Road Primary Electrical Rewire Phase 2 Pupil Referral Unit, KS4, Y Daith, Fire Precaution | 1,094 5,500 3,998 2,328 4,184 799 200 | 635 500 1,091 286 285 287 200 | 459 5,000 2,907 2,042 3,899 512 | P Ham P Ham P Ham P Ham P Ham | Feasibility completed, site location options being investigated. Request to re-profile this scheme as part of this report. Feasibility completed, site location options being investigated. Request to re-profile this scheme as part of this report. Currently working with Legal/Planning to agree programme with consortium. Heads of terms with consortium now agreed. Request to re-profile this scheme as part of this report. Contractor appointed. Work due to commence on site August 2020. Request to re-profile this scheme as part of this report. Contractor appointed. Work due to commence on site August 2020. Request to re-profile this scheme as part of this report. |
| 0 0 8 0 39 39 8 39 39 8 39 39 8 0 0 0 8 0 0 0 0 8 0 0 0 0 8 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 | Band B Ysgol Y Deri Band B Schemes Waterfront Band B Schemes Primary Provision in the Western Vale Band B Schemes St Davids Primary School Band B Schemes St Nicholas Primary School Band B Cowbridge Band B Preparatory Works Changing Rooms etc. Holton Road Primary Electrical Rewire Phase 2 Pupil Referral Unit, KS4, Y Daith, Fire Precaution | 5,500 3,998 2,328 4,184 799 200 | 500 1,091 286 285 287 200 | 5,000 2,907 2,042 3,899 512 | P Ham P Ham P Ham P Ham | Feasibility completed, site location options being investigated. Request to re-profile this scheme as part of this report. Currently working with Legal/Planning to agree programme with consortium. Heads of terms with consortium now agreed. Request to re-profile this scheme as part of this report. Contractor appointed. Work due to commence on site August 2020. Request to re-profile this scheme as part of this report. Contractor appointed. Work due to commence on site August 2020. Request to re-profile this scheme as part of this report. |
| 0 0 8 39 39 8 39 39 8 39 39 8 0 0 8 0 0 8 0 0 9 0 0 8 0 0 9 0 0 8 0 0 8 0 0 5 0 0 5 0 0 5 0 0 5 | Band B Schemes Waterfront Band B Schemes Primary Provision in the Western Vale Band B Schemes St Davids Primary School Band B Schemes St Nicholas Primary School Band B Cowbridge Band B Preparatory Works Changing Rooms etc. Holton Road Primary Electrical Rewire Phase 2 Pupil Referral Unit, KS4, Y Daith, Fire Precaution | 3,998 2,328 4,184 799 200 | 1,091 286 285 287 200 | 2,907 2,042 3,899 512 | P Ham P Ham P Ham | Currently working with Legal/Planning to agree programme with consortium. Heads of terms with consortium now agreed. Request to re-profile this scheme as part of this report. Contractor appointed. Work due to commence on site August 2020. Request to re-profile this scheme as part of this report. Contractor appointed. Work due to commence on site August 2020. Request to re-profile this scheme as part of this report. |
| 39 39 B 39 39 B 39 39 B 0 0 B 0 0 B 0 0 H 0 0 H 0 0 V 0 0 V 0 0 S 0 0 S 0 0 S 0 0 S 0 0 S | Band B Schemes Primary Provision in the Western Vale Band B Schemes St Davids Primary School Band B Schemes St Nicholas Primary School Band B Cowbridge Band B Preparatory Works Changing Rooms etc. Holton Road Primary Electrical Rewire Phase 2 Pupil Referral Unit, KS4, Y Daith, Fire Precaution | 2,328 4,184 799 200 | 286 285 287 200 | 2,042 3,899 512 | P Ham P Ham | scheme as part of this report. Contractor appointed. Work due to commence on site August 2020. Request to re-profile this scheme as part of this report. Contractor appointed. Work due to commence on site August 2020. Request to re-profile this scheme as part of this report. |
| 39 39 39 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 0 | Vale Band B Schemes St Davids Primary School Band B Schemes St Nicholas Primary School Band B Cowbridge Band B Preparatory Works Changing Rooms etc. Holton Road Primary Electrical Rewire Phase 2 Pupil Referral Unit, KS4, Y Daith, Fire Precaution | 4,184 799 200 | 285 287 200 | 3,899 512 | P Ham | Contractor appointed. Work due to commence on site August 2020. Request to re-profile this scheme as part of this report. Contractor appointed. Work due to commence on site August 2020. Request to re-profile this scheme as part of this report. |
| 39 39 B 0 0 B 0 0 H 0 0 H 0 0 H 0 0 V 0 0 S 0 0 S 6 6 Y | Band B Schemes St Nicholas Primary School Band B Cowbridge Band B Preparatory Works Changing Rooms etc. Holton Road Primary Electrical Rewire Phase 2 Pupil Referral Unit, KS4, Y Daith, Fire Precaution | 799 200 | 287 200 | 512 | | |
| 0 0 B 0 0 B 0 0 P 0 0 P 0 0 S 0 0 S 6 6 Y | Band B Cowbridge Band B Preparatory Works Changing Rooms etc. Holton Road Primary Electrical Rewire Phase 2 Pupil Referral Unit, KS4, Y Daith, Fire Precaution | 799 200 | 200 | | D Hom | |
| 0 0 B 0 0 H 0 0 P 0 0 S 0 0 S 6 6 Y | Band B Preparatory Works Changing Rooms etc. Holton Road Primary Electrical Rewire Phase 2 Pupil Referral Unit, KS4, Y Daith, Fire Precaution | | | 0 | г паті | Contractor appointed. Work due to commence on site August 2020. |
| 0 0 H 0 0 P V 0 0 S 0 0 S 6 6 Y | Holton Road Primary Electrical Rewire Phase 2 Pupil Referral Unit, KS4, Y Daith, Fire Precaution | 57 3 | 57 | | P Ham | A report will be presented to Cabinet to seek permission to consult on scheme |
| 0 0 P 0 0 S 0 0 S 6 6 Y | Pupil Referral Unit, KS4, Y Daith, Fire Precaution | 3 | | 0 | P Ham | Account to be finalised. |
| 0 0 S 0 0 S 6 6 Y | | | 3 | 0 | P Ham | Retention and fees to be paid. |
| 0 0 S 6 6 Y | Works | 10 | 10 | 0 | P Ham | Scheme complete |
| 6 6 Y | St Illtyd Primary Fire Precaution Works | 17 | 17 | | P Ham | Scheme is in design stage. |
| | St Josephs Primary Boiler Upgrade | 4 | 4 | | P Ham | Retention and fees outstanding. |
| | Y Bont Faen Primary Flat Roof Renewal Phase 1 | 104 | 104 | 0 | P Ham | Scheme complete, account to be finalised. |
| | Ysgol Pen Y Garth Electrical Rewire Phase 1 | 40 | 40 | | P Ham | Scheme complete. Fees and retention outstanding. |
| | Asbestos Removal | 14 | 14 | | P Ham | Remaining works programme to be finalised. |
| | Radon Monitoring | 28 | 28 | | P Ham | Radon testing within schools. |
| R | St Josephs Nursery EIB and Key Stage 1 Remodelling | 1,299 | 1,299 | _ | P Ham | Scheme complete. Accounts being finalised. |
| | Llansannor Extension | 110 | 110 | | P Ham | Scheme in design stage. Planning has been submitted. |
| | Ty Deri | 175 | 175 | | P Ham | Work complete apart from snagging. Account to be finalised. |
| 0 0 C | Childcare Offer Capital Grant | 1,380 | 1,380 | 0 | P Ham | Scheme to be delivered over 2 years to address childcare. Gladstone and Llanfair schemes are in design stage. Ysgol Dewi sant, feasibility work |
| 400 400 14 | Wick Primary Nursery and Remodel of Building | 574 | 574 | | Dillara | complete, cost plan being finalised. |
| | Gwenfo Primary Nursery and Remodel of Building | 574 77 | 574 77 | | P Ham P Ham | Scheme complete, some snagging outstanding. Account to be finalised. Scheme complete, snagging outstanding. |
| 0 0 S | St Richard Gwyn R/C High Window Renewal | 8 | 8 | | P Ham | Snagging outstanding. |
| | Education Asset Renewal - Contingency | 90 | 90 | 0 | P Ham | Contingency budget. |
| | Peterston Super Ely Primary Roof | 350 | 350 | | P Ham | Works are progressing. Delayed due to poor weather. |
| 0 0 S | Security | 50 | 50 | 0 | P Ham | Work has been completed at Rhoose Primary. The Fencing in Wick Primary is complete, aiming to start the work to the security lobby during October. |
| 3 3 D | Disability Access | 37 | 37 | 0 | P Ham | Work completed at Jenner Park School. |
| | Ysgol Gwaun Y Nant Boiler renewal | 115 | 115 | 0 | P Ham | Scheme complete. |
| | Romilly Primary Canteen Roof | 40 | 40 | - | P Ham | Scheme complete. |
| | Oakfield/Ysgol Gwaun Y Nant Community Garden | 2 | 2 | 0 | M Goldsworthy | Scheme complete. Seasonal works to be carried out. |
| | Project Cowbridge Comprehensive school Block A Boilers | 4 | 0 | 4 | P Ham | Scheme complete. |
| | Dinas Powys Primary -External learning area and internal alterations | 57 | 57 | 0 | P Ham | Scheme nearing completion. |
| | nternal alterations St Andrews New Demountable | 230 | 230 | | P Ham | Old demountable has been removed. Foundations for new demountable have been installed. New demountable is due October half term. |

| CAPITAL MO | | ED 30th SEPTEMBER 2019 | | | | | APPENDIX 1 |
|------------|------------------|-----------------------------------------------------|----------------------|--------------------|-----------------------|---------|--------------------------------------------------------------------------------------------------------------------------------------------|
| | | | | | | | |
| PROFILE | | | APPROVED | PROJECTED | VARIANCE | PROJECT | COMMENTS |
| TO DATE | SPEND 2019/20 | | PROGRAMME 2019/20 | OUTTURN 2019/20 | AT OUTTURN 2019/20 | SPONSOR | |
| DATE | 2019/20 | | 2019/20 | 2019/20 | 2019/20 | | |
| £000 | £000 | | £000 | £000 | £000 | | |
| | | Additional WG Education Asset Renewal Funding | 1 | | | | |
| 0 | | All Saints Primary-WC Refurb | 40 | 40 | 0 | P Ham | Scheme to start during October half term. |
| 53 | | All Saints Primary - Rewire | 100 | 100 | | P Ham | Scheme complete. |
| 40 | | Barry Island Primary -WC Refurb | 40 | 40 | | P Ham | Scheme complete. |
| -0 0 | | Cogan Nursery- Flat Roof renewal | 80 | 80 | | P Ham | Scheme complete. |
| 60 | | Colcot Primary- Fire Alarm & Electrical upgrade | 60 | 60 | | P Ham | Scheme complete. |
| 30 | | Evenlode Primary -WC Refurb | 30 | 30 | | P Ham | Scheme complete. |
| 0 | | Gladstone Primary- Boundary walls/fencing | 25 | 25 | | P Ham | Scheme due to complete October half term. |
| 90 | | High Street Primary-Rewire | 90 | 90 | | P Ham | Scheme complete. |
| 53 | | Jenner Park primary- Boiler renewal | 115 | | | P Ham | Scheme complete. |
| 42 | 42 | Jenner Park primary- rewire KS2 first floor | 160 | 160 | 0 | P Ham | Scheme complete. |
| 90 | 60 | Llandough Primary- Rewire | 90 | 90 | 0 | P Ham | Scheme complete. |
| 0 | | Llangan Primary-Windows | 40 | 40 | | P Ham | The majority of the works were carried out through the summer holidays, the works will be finished during October half term. |
| 10 | 0 | Pendoylan Primary- Windows | 10 | 10 | 0 | P Ham | Scheme complete. |
| 60 | 60 | Rhws Primary- Kitchen Boiler house renewal | 95 | 95 | 0 | P Ham | Scheme complete. |
| 51 | 51 | Rhws Primary- lower Boiler house renewal | 85 | 85 | 0 | P Ham | Scheme complete. |
| 4 | 4 | Romilly Primary- Boundary walls/fencing | 45 | 45 | 0 | P Ham | Fencing is complete. Signage being progressed. |
| 0 | | St Athan primary- WC refurb | 40 | 40 | 0 | P Ham | Works due to start end of October for 6 weeks. |
| 78 | | St Athan primary-Boiler | 130 | 130 | | P Ham | Scheme complete. |
| 30 | | St Helens primary-WC refurb (KS1) | 30 | 30 | | P Ham | Scheme complete. |
| 40 | | Sully Primary- WC refurb (KS2) year3 | 40 | 40 | | P Ham | Scheme complete. |
| 0 | | Y Bont Faen primary-Drainage, lighting & Heating up | | 25 | | P Ham | Works have commenced. |
| 0 | 0 | Ysgol Pen Y Garth-Roof renewal P2 | 230 | 230 | 0 | P Ham | Works are due to start on site January 2020. |
| 222 | 222 | Schools IT Loans | 392 | 392 | 0 | P Ham | Cost of IT equipment to be reimbursed by the school. |
| 11 | 11 | Gladstone Primary Vehicle | 11 | 11 | 0 | P Ham | Minibus has been purchased. |
| 0 | | Slippage | | 0 | | | |
| 0 | | Legionella Control | 7 | 7 | 0 | P Ham | Continuation of previous years scheme. |
| 0 | | St Cyres Lower School Marketing & Disposal | 6 | 6 | | P Ham | Finalisation of the project is well advanced. |
| 182 | | Victorian Schools | 601 | 601 | | P Ham | Works at Rhoose Primary have been completed. Works on site at Jenner Park Primary, Holton Primary, Cadoxton Primary and Gladstone Primary. |
| 1 | 1 | Ysgol lolo Morgannwg Boiler Renewal | 6 | 2 | 4 | P Ham | Scheme complete. Underspend will fund £4k of overspend from Colcot Primary scheme. |
| 0 | | Fairfield Nursery Adaptions | 2 | 2 | | P Ham | Scheme complete. |
| 0 0 | | Penarth Learning Community | 9 | 9 | | P Ham | Scheme complete. |
| 0 0 | | Colcot Primary | 0 | 4 | | P Ham | Snagging outstanding. Overspend will be funded £4k from Ysgol lolo Morgannwg Boiler Renewal. |
| 0 | | WLGA ICT additional Funding | 0 | 4 | | P Ham | Overspend to be funded from revenue. |
| 3 | | Fire Precaution Works | 4 | 4 | | P Ham | Work at Rhoose Primary is complete. |
| 4,642 | 4,404 | | 46,771 | 25,499 | 21,272 | | |
| | | Catering Service | | · · · | | | |
| 53 | | Catering Trailer | 70 | 70 | | P Ham | Trailer, generator and truck have all been received. |
| 0 | 0 | Jenner Park Water Boiler | 3 | 3 | 0 | P Ham | Scheme complete. |
| | | Library Service | | | | | |
| 10 | | Barry Library Boilers | 31 | 31 | 0 | P Ham | Scheme complete, snagging outstanding. |
| 4.705 | A 467 | Total Directorate of Learning and Skills | 46,875 | 25.603 | 21,272 | | |
| 4,705 | 4,407 | Total Directorate of Learning and SkillS | 40,675 | 20,003 | 21,272 | | 1 |

| OR THE PE | | i ED 30th SEPTEMBER 2019 | | | | | APPENDIX |
|--------------|----------------------------|--------------------------------------------------|----------------------------------|---------------------------------|-----------------------------------|----------------------|------------------------------------------------------------------------------------------------------------------|
| | ACTUAL SPEND 2019/20 | | APPROVED PROGRAMME 2019/20 | PROJECTED OUTTURN 2019/20 | VARIANCE AT OUTTURN 2019/20 | PROJECT SPONSOR | COMMENTS |
| £000 | £000 | | £000 | £000 | £000 | | |
| | | Directorate of Social Services | | | | | |
| | | Adult Services | | | | | |
| 12 | 12 | Ty Dewi Sant Electrical Upgrade- Asset Renewal | 85 | 85 | 0 | A Phillips | Works are on site. |
| | | | | | | | |
| 0 | 0 | Ty Dewi Sant Boiler pump replacement -Asset | 10 | 10 | 0 | A Phillips | Order has been raised. |
| 12 | 10 | Renewal Hen Goleg Day Centre Fire Alarm | 12 | 12 | 0 | S Clifton | Scheme complete. |
| 12 | | Hen Goleg Day Centre Lighting Upgrade | 2 | 2 | | S Clifton | Scheme complete. Fees outstanding. |
| 0 | | External Ground works, Youth Offending and | 33 | 33 | | R Evans | Aiming to receive quotations in November. |
| Ū | 0 | Cartref Porthceri buildings | | 55 | 0 | IX EVAIIS | |
| 12 | 12 | ICF Ty Dewi Sant | 246 | 246 | 0 | A Phillips | Scheme out to tender. |
| 16 | 16 | ICF Southway -Dementia Friendly Environment | 41 | 41 | 0 | A Phillips | Orders placed for external works. |
| 2 | | ICF- Ty Dyfan | 14 | 14 | 0 | A Phillips | Works nearing completion. |
| 0 | 0 | ICF- Transition Smart House | 22 | 22 | 0 | A Phillips | Awaiting funding for phase 2 of the project. |
| | | | | | | | |
| | | In Year Additional capital funding | | | | | |
| 0 | 0 | Ty Dyfan and Cartref Fire and Toilet Doors | 138 | 138 | | A Phillips | Doors have been ordered for Cartref and Ty Dyfan. |
| 0 | | Ty Dyfan and Cartref Hand Rails | 46 | 46 | | A Phillips | Order raised for preliminary works. |
| 0 | | Ty Dyfan and Cartref Toilet Upgrade | 58 | 58 | | A Phillips | Scheme in design stage. |
| 0 | | Southways Replace fixed vanity units, basins and | 161 | 161 | 0 | A Phillips | Tender documents being prepared. |
| | | plumbing/TMV valves Southway | | | | | |
| | | Slippage | | | | | |
| 0 | | ICT Infrastructure | 361 | 361 | 0 | A Phillips | Scheme on-going. |
| 12 | | IT Developments in Homes | 25 | | | A Phillips | Scheme on-going. |
| 0 | | Residential Home Refurbishment | 72 | 72 | | A Phillips | Works to include sluice room upgrades. |
| 64 | 64 | | 1,326 | 1,326 | 0 | • • | |
| | | | | | | | |
| | | Childrens Services | | | | | |
| 0 | 0 | Flying Start Family Centre Window Improvements | 28 | 28 | 0 | R Evans | Welsh Government Grant. |
| | | | | | | | |
| 0 | 0 | Flying Start Gibbonsdown Soft Play | 25 53 | 25 53 | 0 | R Evans | Welsh Government Grant. |
| U | 0 | | 53 | 53 | U | | |
| | | Youth Offending Service | | | | | |
| | | Slippage | | | | | |
| 0 | | 91 Salisbury Road Boiler Renewal | 2 | 2 | 0 | R Evans | Fees to be paid. |
| ŏ | Ő | | 2 | 2 | Ő | It Evano | |
| 64 | 64 | Total Directorate of Social Services | 1.381 | 1,381 | 0 | | |
| | | | | | | | |
| | | Directorate of Environment and Housing | | | | | |
| | | Housing Improvement Programme | | | | | |
| 354 | 354 | HRA Internal Works | 1,052 | 852 | 200 | M Punter | Request to carry forward £200k as part of this report. |
| 685 | | HRA External Works | 4,039 | 3,459 | | M Punter | Request to carry forward £580k as part of this report. |
| 5 | | Jenner Road | 143 | 143 | | M Punter | Delivery of Jenner Road walls. |
| 0 | | Williams Crescent | 100 | 100 | | M Punter | Delivery of communal improvements. |
| 2 | | Emergency Works | 420 | 420 | | M Punter | The continuation of Glanmor Crescent and Camrose Court scheme plus other emergency works. |
| 94 | | Aids and Adaptations | 526 | 526 | | M Punter | Continuation of the adapted extension scheme. |
| 582 352 | | Common Parts Environmental Improvements | 2,205 2,166 | 1,602 | | M Punter | Request to carry forward £603k as part of this report. Request to carry forward £213k as part of this report. |
| 352 1,419 | | New Build | 2,166 | 1,953 10,044 | | M Punter M Punter | Request to carry forward £213k as part of this report. Request to carry forward £600k as part of this report. |
| 1.4191 | 1,419 3.493 | | 10,644 21,295 | | 2.196 | | Trequest to early forward 2000k as part of this report. |

| | ONITORING | i ED 30th SEPTEMBER 2019 | | | | | APPENDIX |
|-----------------------|----------------------------|--------------------------------------------------------------|----------------------------------|---------------------------------|-----------------------------------|--------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PROFILE TO DATE | ACTUAL SPEND 2019/20 | | APPROVED PROGRAMME 2019/20 | PROJECTED OUTTURN 2019/20 | VARIANCE AT OUTTURN 2019/20 | PROJECT SPONSOR | COMMENTS |
| £000 | £000 | | £000 | £000 | £000 | | |
| | | Community Safety | | | | | |
| | | Additional In Year Capital Funding | | | | | |
| 0 | | Upgrade of CCTV system | 350 | 350 | | M Punter | First project board to take place 1st November. A report will go to Cabinet in December to update members. |
| 0 | 0 | Community Safety Improvements | 30 | 30 | | M Punter | Quotes have been received. |
| 0 | 0 | | 380 | 380 | C | | |
| | | Neighbourhood and Transport Services | | | | | |
| | | Asset Renewal | | | | | |
| 35 | | Parks and Sport Facility upgrades | 75 | 75 | | E Reed | Works to Pencoedtre Splash Pad are complete. Programme being drawn up for remaining budget. |
| 0 | | Traffic Signal Upgrades | 75 | 75 | | E Reed | Works to be programmed. |
| 3 | | Highways Structures | 80 | 80 | | E Reed | Works to be programmed. |
| 0 | | Community Centres | 40 | 40 | | EReed | Upgrades to Community Centres. |
| 3 | | Coastal assets Public Convenience | 50 30 | 50 | | E Reed | Improvements to coastal assets including lighting at Penarth front. Public convenience improvements. |
| 0 | | Provision of dropped Kerbs | 30 25 | 30 25 | | E Reed | Volic convenience improvements. |
| 0 | | Bus stop Upgrades | 10 | 23 | | E Reed | Request to vire £10 to A48 Strategic Corridor and Other Primary Bus Stops scheme as part of this report. |
| 0 | | Provision of Disabled parking Bays | 10 | 10 | | E Reed | Works to be programmed. |
| | | | | | | | |
| 725 | | Visible Services Highway Improvements | 1,000 | 1,000 | | EReed | This is part of a 3 year plan for resurfacing |
| 0 104 | | WG Highway Refurbishment Fund Street Lighting Replacement | 1,507 | 1,507 111 | | E Reed | Capital grant funding for Local Authority roads refurbishment. Programme to replace concrete columns. |
| 104 | | Flood Risk Management | 111 129 | 111 | | M Clogg | Essential culvert relining works in Penarth. |
| 22 | | Coldbrook Flood Risk Management | 22 | 22 | | E Reed | Account to be finalised. Overspend to be picked up from revenue. |
| 0 | | Street Lighting Energy Reduction Strategy | 387 | 387 | | E Reed | Consultar appointed, will be considering procurement options shortly. |
| 0 | - | Dimming of Street Lighting/Fitting of LED lanterns | 515 | 515 | | M Clogg | Phase 2 of street lighting energy reduction strategy and the conversion of ornamental units. |
| 31 | | Coast Protection and Land Drainage General | 142 | 142 | | E Reed | To complete Penarth esplanade north relining works. |
| 0 | 0 | Boverton Flooding | 791 | 791 | 0 | E Reed | Works complete, account to be finalised. |
| 0 | 0 | Llanmaes Flood Management Scheme | 796 | 796 | C | E Reed | Scheme modelling has been carried out. An optimised scheme has been identified by the consultant involving attenuation on land to the west of the |
| | | | | | | | village. Cabinet approval 9th September obtained to progress land negotiations. |
| 5 | 5 | A48 Strategic Corridor and Other Primary Bus Stops | 135 | 145 | (10) | E Reed | Orders for bus shelters and bus stop flags have been raised. Request to vire £10k from 'Bus Stop Upgrades' scheme as part of this report. |
| 73 | 73 | LTF- Cardiff/Vale of Glamorgan Coastal sustainable | 400 | 400 | 0 | E Reed | Completed Weltag stage 2 which will be reported to Cabinet in October/November time. |
| | | transport corridor | | | | | |
| 1 | 1 | LTF M4 to Cardiff Airport Transport Network Scheme | 750 | 750 | C | E Reed | WeITAG Stage Two Plus Ecology Surveys and Cultural Heritage Surveys now complete. |
| 0 | 0 | LTF- Barry Docks Interchange | 85 | 85 | 0 | E Reed | An internal Project Manager has now been appointed to take this study forward. |
| 5 | | Safe Routes in Communities - Porthkerry | 114 | 114 | | E Reed | Scheme is in detailed design stage. Works are being programmed for quarter 3. |
| | _ | Rd/Romilly Road/Windsor Rd | | | | | |
| 5 | | Road Safety capital -A4055 Cardiff Road | 79 | 79 | | E Reed | Scheme is in detailed design stage. Works are being programmed for quarter 3. |
| 8 | 8 | Road Safety capital -B4270 Floodgate Roundabout | 46 | 46 | 0 | E Reed | Scheme is in detailed design stage. Works are being programmed for quarter 3. |
| 0 | 0 | to Nash Corner Core Active Travel Fund allocation | 282 | 282 | C | E Reed | Scheme on-going. Consultant appointed to carry out the production of Active travel maps. Work consists of integrated network map improvements, purchase and installation of cycle shelters within schools, production of active travel maps for local areas and a continuing study looking at active travel route between Barry and Dinas Powys. |
| | | Additional In Year Capital Funding | | | | | |
| 0 | 0 | Street Lighting - Column replacement | 250 | 250 | C | E Reed | Scheme is being designed, procurement imminent. |
| 0 | | Mobile Enforcement Vehicle | 70 | 70 | 0 | E Reed | Camera car to undertake parking enforcement. Looking at equipment and procurement options. |
| | | Slippage | | | | | |
| ° | ° | Cross Common Bridge | 99 | 99 | | M Clogg | Meeting being held to progress scheme. Aiming to be tendered during the Autumn. |
| 0 | | Barry Island Shelters | 99 32 | 32 | | E Reed | To enable the completion of essential engineering remedial and maintenance works |
| 0 | | Dinas Powys Library Bridge | 166 | 166 | | E Reed | Scheme in design stage. |
| 6 | | Murchfield Access Bridge | 39 | 39 | | E Reed | Scheme in design stage. |
| 0 | | Ashpath Footpath Improvements | 72 | 0 | | E Reed | Land issues preventing progress. It is requested to remove this scheme from the capital programme as part of this report. |
| 0 | | Court Road Car Park | 20 | 20 | | E Reed | To contribute towards necessary security and infrastructure improvements. |
| 1,112 | | | 8,434 | 8,362 | 72 | | |

| | ONITORING | ED 30th SEPTEMBER 2019 | | | | | APPENDIX |
|-----------------------|----------------------------|-----------------------------------------------------------------------------------------|----------------------------------|---------------------------------|-----------------------------------|---------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PROFILE TO DATE | ACTUAL SPEND 2019/20 | | APPROVED PROGRAMME 2019/20 | PROJECTED OUTTURN 2019/20 | VARIANCE AT OUTTURN 2019/20 | PROJECT SPONSOR | COMMENTS |
| £000 | £000 | | £000 | £000 | £000 | | |
| | | S106 Schemes | | | | | |
| 10 | 10 | Ystradowen Sustainable Transport Improvements | 80 | 80 | 0 | E Reed | Scheme is in design stage. |
| 0 | 0 | St Athan Sustainable Transport Improvements | 143 | 143 | 0 | E Reed | Under consideration following unsuccessful Welsh Government bid. |
| 0 | | Improve Pedestrian movements along Treharne Road | 120 | 120 | 0 | E Reed | Works will include footway and public transport infrastructure improvements in the area around the former Maes Dyfan School. Scheme in design stage |
| 59 | | Ogmore by Sea/St Brides Major Sustainable Transport Improvements | 96 | 96 | 0 | E Reed | Scheme nearing completion, flashing sign to be installed imminently. |
| 53 | 53 | Fferm Goch Sustainable Transport Improvements | 57 | 57 | 0 | E Reed | Scheme complete. |
| 0 | | Dinas Powys Sustainable Transport- Footpath | 30 | | | E Reed | To improve pedestrian movements to the village funded by S106. Scheme on-going. |
| 13 | | Community POD Penarth | 15 | 15 | | E Reed | Scheme complete. POD recently opened. |
| 61 | | Penarth Heights Sustainable Transport | 1,100 | 1,100 | | E Reed | Works have commenced. |
| 0 14 | | Rhoose Sustainable Transport Wick Sustainable Transport | 493 188 | 493 | | E Reed E Reed | Walking, cycling and public transport improvements funded by \$106. Scheme in detailed design stage. |
| 14 | | Wick Sustainable Transport | 30 | 188 30 | | E Reed | Detailed design has been undertaken. Conversations with Community Council have taken place. Works on site. |
| 0 | 0 | Improvement works to the footpath infrastructure on | | 138 | | E Reed | Approved via Delegated Authority detailed as part of this report. |
| 210 | 210 | Old Port Road, Wenvoe | 2,490 | 2,490 | 0 | | |
| 210 | 210 | | 2,430 | 2,430 | | | |
| 33 | 33 | Leisure Capital Bid - Electrical Rewire Barry & Penarth | 1,323 | 1,323 | 0 | D Knevett | Barry Leisure Centre rewire complete. Cabinet report being prepared to request acceptance of tender for Penarth. |
| 666 | | Leisure Centres | 758 | | | | |
| 000 | | Barry and Penarth LC Upgrade Changing Rooms | | | | D Knevett | Barry wet changing rooms are complete. Work is on-going at Penarth changing rooms, work due to complete in December. |
| 0 | | Barry Leisure Centre Floor | 200 | 200 | | D Knevett | Works to be undertaken following the completion of the dry changing room works |
| 0 | | Barry Leisure Centre Dry Changing Rooms | 100 | 100 | | D Knevett | Quotations being obtained. |
| 0 | | Cowbridge Leisure Centre Roofing | 452 | 452 | | D Knevett | Scheme has been designed and tendered. |
| 0 | 0 | Sports Wales Grant | 36 | 36 | 0 | D Knevett | New grant to fund swimming equipment. |
| 19 | | Slippage Leisure Centre Refurbishment | 46 | 46 | 0 | D Knevett | Heating works in Penarth Leisure Centre reception complete. |
| 19 | | | 40 | 40 | 0 | DIKITEVELL | |
| 0 | | Additional In Year Capital Funding Llantwit Major Leisure Centre - Rebuild brickwork | 80 | 80 | 0 | D Knevett | Specification being prepared. |
| 0 | | | | | 0 | Divieven | |
| 718 | 718 | | 2,995 | 2,995 | 0 | | |
| | | Parks and Grounds Maintenance Asset Renewal | - | - | ~ | D Knowett | For installation of drinks fountains and further toilet works |
| 0 26 | | Asset Renewal Cemetery Approach | 7 183 | 7 183 | | D Knevett J Dent | For installation of drinks fountains and further toilet works Scheme delayed due to fire. |
| 20 62 | | Replacement Jenner Park Stadium Roof | 62 | 62 | | D Knevett | Additional £12k increase in budget required funded from revenue |
| 02 | | Flood lights Jenner Park Stadium | 165 | 165 | | D Knevett | Works have started. |
| 0 | | Playgrounds Refurbishment | 150 | 150 | | D Knevett | Knap Skate Park complete. Out to tender on Golden Gates play area and Highlight Park. Other works to include fencing at Troes Play Area. |
| 0 | | Green Flag Parks | 13 | 13 | | D Knevett | Continuation of works |
| 88 | 97 | | 580 | 580 | 0 | | |
| | | Waste Recycling and Coastal Management | | | | | |
| 0 | | Penarth Pier | 23 | 23 | | E Reed | General upgrade works to Penarth Pier |
| 0 | | Eastern Shelter Resurface Roof | 90 | 90 | | E Reed | Works to commence after summer season |
| 2,449 79 | | Waste Grant Waste Grant WG 2019/20 | 3,075 2,800 | 3,075 2,800 | | E Reed E Reed | Spend committed to the recycling service changes Grant committed to the remaining service roll out and towards the construction of a permanent Waste Transfer Station site. |
| | | Additional In Year Capital Funding | | | | | |
| 0 | | New Household Waste Recycling Western Vale | 555 | 555 | 0 | E Reed | Currently in the process of determining location of site. |
| 2,528 | 2.528 | | 6,543 | 6,543 | 0 | | |
| _,010 | _,520 | | 5,040 | 2,040 | , v | | |

| CAPITAL MO | | D 30th SEPTEMBER 2019 | | | | | APPENDIX 1 |
|-----------------------------|----------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------|---------------------------------|-----------------------------------|-------------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| PROFILE TO DATE | ACTUAL SPEND 2019/20 | | APPROVED PROGRAMME 2019/20 | PROJECTED OUTTURN 2019/20 | VARIANCE AT OUTTURN 2019/20 | PROJECT SPONSOR | COMMENTS |
| £000 | £000 | | £000 | £000 | £000 | | |
| 116 116 | | Fleet Management Vehicles Renewal Fund | 3,454 3,454 | 3,454 3,454 | 0 0 | E Reed | Vehicle replacement programme. |
| 4,772 | 4,838 | | 24,496 | 24,424 | 72 | | |
| 8,265 | | Total Directorate of Environment and Housing | 46,171 | 43,903 | 2,268 | | |
| 13 19 0 0 | 13 19 0 | Directorate of Managing Director & Resources Regeneration & Planning Barry Regeneration Partnership Tackling Poverty TRI Thematic Grants Programme Economic Stimulus within Local Authorities Grant | 633 152 162 769 | 633 152 162 769 | 0 0 | M Goldsworthy | Undertaking various initiatives including demolition former office block Broad Street, Barry Town Centre Gateway Regeneration. Use towards regeneration of Holton Road. See Cabinet Report 29th July 2019. Welsh Government Grant. |
| 2,583 0 22 0 | 0 22 | Five Mile Lane J Sub Repairs Vale Enterprise Centre New Windows Hood Road Goods Shed Land Payment | 5,284 25 100 62 | 5,284 25 100 62 | 0 | M Goldsworthy | Scheme progressing well. Current programme states completion in January. Work due to start in quarter 4 subject to the agreement to 3rd parties. First phase is complete, second phase are in the process of being fitted, third phase are being procured. See Cabinet Report 7th October 2019. |
| 0 0 | 0 | Additional In Year Capital Funding Porthceri Boardwalk Porthceri Rangers Office Refurbishment | 35 14 | 35 14 | | S Pickering S Pickering | Purchased and awaiting delivery. Obtaining quotations. |
| 1 | | Slippage Skills Centre - Property Conversion and Car Park | 155 | 37 | 118 | M Goldsworthy | Request to carry forward £118k as part of this report. |
| 11 | 11 | Marketing and Disposal of the Innovation Quarter | 31 | 31 | 0 | M Goldsworthy | Goodshed disposal has been facilitated. Negotiations on-going for the disposal of the Southern Development Site. |
| 15 69 4 10 | 15 69 4 | S106 Funding Maes Dyfan Open Space Improvements Colwinston Play Area Sully Affordable Housing Penarth Heights Public Art | 36 71 47 502 | 36 71 47 153 | 0 0 | M Goldsworthy M Goldsworthy | Railing project is complete, tree planting contract to start in the autumn. Scheme complete. Scheme to support Public Art Strategy funded by S106. Numerous schemes on-going. Request to vire £40k to North Penarth Open Space Improvements scheme as part of this report. Request to carry forward £309k as part of this report. |
| 6 3 21 1,049 15 | 3 21 1,049 | The Grange Play Area Murch Play Area Twyn Yr Odyn Welsh Water Bonvilston Improvements S106 Old Penarthians RFC Changing Rooms | 85 125 23 1,049 15 | 85 125 23 1,049 15 | 0 0 0 | M Goldsworthy M Goldsworthy M Goldsworthy | Tenders have been received. Work anticipated to start on site in January. Tenders have been received, work anticipated to start on site in January. Due to start on site imminently. Scheme complete. Scheme complete. |
| 2 | | S106 Slippage Badgers Brook Public Open Space Enhancement | 3 | 3 | 0 | M Goldsworthy | Scheme complete. |
| 1 11 | | Dochdwy Road public Open Space North Penarth Open Space Improvements | 1 201 | 1 241 | | | Scheme on-going. Skate park works started on on site mid September to be complete mid November. Request to vire £40k from Penarth Heights Public |
| 3,855 | 3,855 | | 9,580 | 9,153 | 427 | | Art Scheme as part of this report. |

| CAPITAL MO | | | | APPENDIX 1 | | | |
|-----------------------|----------------------------|------------------------------------------------|----------------------------------|---------------------------------|-----------------------------------|--------------------|--------------------------------------------------------------------------------------------|
| PROFILE TO DATE | ACTUAL SPEND 2019/20 | | APPROVED PROGRAMME 2019/20 | PROJECTED OUTTURN 2019/20 | VARIANCE AT OUTTURN 2019/20 | PROJECT SPONSOR | COMMENTS |
| £000 | £000 | | £000 | £000 | £000 | | |
| | | Private Housing | | | | | |
| 335 | | Disabled Facilities Grant | 1,152 | 1,000 | 152 | P Chappell | In the process of issuing grants. Request to slip £152k as part of this report. |
| 000 | | Additional Disabled Facilities Grant | 150 | 150 | | P Chappell | In the process of issuing grants. |
| 23 | | Barry Island and Cosmeston Toilets | 97 | 97 | | P Chappell | Cosmeston toilets are due to start on site in October. Works anticipated to take 3 months. |
| 0 | 0 | Penarth Renewal Area | 6 | 6 | 0 | P Chappell | Continuation of works |
| 7 | | ENABLE Funding | 161 | 161 | | P Chappell | Scheme on-going. |
| 365 | 365 | | 1,566 | 1,414 | 152 | | |
| | | Resources | | | | | |
| 4 | | Housing Regeneration Area | 496 | 496 | | P Chappell | Options being considered. |
| 28 | 28 | Building Strong Communities Fund (CASH Grants) | 176 | 176 | 0 | C Lord | Aberthin Village Hall and Vale adaptive cycling club schemes complete. |
| 0 | 0 | CASH Community Grants 2016/17 | 2 | 2 | 0 | C Lord | Continuation of previous years scheme. |
| 0 | | Civic Offices Rewire/Space Project - Reduced | 22 | 22 | | L Cross | Account to be finalised and final fees claimed. |
| - | | Office accommodation | | | - | | |
| 0 | 0 | Toilet Refurbishment Civic Offices | 250 | 250 | 0 | L Cross | Design complete, out to Tender in December. |
| 0 | | Civic Offices Electric schemes | 110 | 110 | | L Cross | Works due to start imminently. |
| 0 | | Civic Offices Fire Stopping Works | 35 | 35 | | L Cross | Quotes being obtained. |
| 82 | 82 | Carbon Management Fund | 191 | 191 | 0 | D Powell | Works identified in property condition surveys |
| 0 | 0 | All Services Asset Renewal | 100 | 100 | 0 | L Cross | Asset Renewal |
| | | | | | | | |
| | | Additional In Year Capital Funding | | | | | |
| 0 | 0 | Civic Offices, Concrete Repair | 350 | 350 | 0 | L Cross | Tender documents are being prepared. |
| | | Slippage | | | | | |
| 0 | | Court Road Depot - Survey, Feasibility and | 349 | 349 | 0 | L Cross | Budget to allow for consideration of relocating Court Road Depot. |
| 0 | | Infrastructure Budget | 545 | 545 | 0 | L 01035 | Budget to allow for consideration of relocating court road beput. |
| 0 | | Dock Office -External Works | 82 | 82 | 0 | L Cross | Condition survey has been completed, options being considered. |
| _ | - | | | - | - | | |
| | | <u>іст</u> | | | | | |
| 205 | | Storage Infrastructure Refresh | 205 | 205 | | N Wheeler | Scheme on-going. |
| 319 | 114 | | 2,368 | 2,368 | | | |
| 4,539 | 4,334 | Total Managing Director & Resources | 13,514 | 12,935 | 579 | | |
| | | City Deal | | | | | |
| 0 | | City Deal | 894 | 544 | 350 | C Lord | Request to re-profile as part of this report. |
| Ő | | Total City Deal | 894 | 544 | 350 | | |
| 17,573 | | TOTAL CAPITAL PROGRAMME 2019/20 | 108,835 | 84,366 | | | |

INITIAL CAPITAL PROGRAMME - 2020/21 to 2024/25

RESOURCES USED TO FINANCE PROGRAMME

| | 2020 | /21 | 2021 | - | - | 2/23 | 2023 | 3/24 | 2024 | |
|---------------------------------|--------|--------|--------|--------|--------|--------|--------|--------|--------|--------|
| Schemes | Net | Gross |
| | £000 | £000 | £000 | £000 | £000 | £000 | £000 | £000 | £000 | £000 |
| | | | | | | | | | | |
| Learning and Skills | 9,029 | 68,662 | 18,572 | 41,997 | 4,739 | 6,998 | 800 | 800 | 800 | 800 |
| Social Services | 100 | 100 | 1,439 | 1,439 | 100 | 100 | 100 | 100 | 100 | 100 |
| Environment and Housing | 20,757 | 24,827 | 19,796 | 22,556 | 12,052 | 14,812 | 8,823 | 11,583 | 13,278 | 16,038 |
| Managing Director and Resources | 3,613 | 5,093 | 2,687 | 2,687 | 3,844 | 3,844 | 3,980 | 3,980 | 3,980 | 3,980 |
| City Deal | 769 | 769 | 675 | 675 | 675 | 675 | 972 | 972 | 972 | 972 |
| TOTAL CAPITAL PROGRAMME | 34,268 | 99,451 | 43,169 | 69,354 | 21,410 | 26,429 | 14,675 | 17,435 | 19,130 | 21,890 |

GENERAL FUND CAPITAL RECEIPTS POSITION

| RESOURCES USED TO FINANCE PROGRAM | | | GENERAL FUND CAPITAL RECEIPTS | | | |
|---------------------------------------|--------|--------|---------------------------------|---------|------------|--------|
| | | | | F | lingfenced | |
| | Net | Gross | | General | SS | Ed |
| | £000 | £000 | | £000 | £000 | £000 |
| Resources from Welsh Government | | | Balance as at 31st March 2019 | 7,213 | 1,339 | 6,541 |
| Supported Borrowing - General Fund | 3,413 | 3,413 | | | | |
| General Capital Grant | 2,846 | 2,846 | Anticipated Required in 2019/20 | -4,782 | 0 | 0 |
| | | | Anticipated Receipt in 2019/20 | 323 | 0 | 1,061 |
| Total Resources from Welsh Government | 6,259 | 6,259 | Balance as at 31st March 2020 | 2,754 | 1,339 | 7,602 |
| | | | Anticipated Required in 2020/21 | -270 | 0 | -2,708 |
| Other Available Resources | | | Anticipated Receipt in 2020/21 | 0 | 0 | 0 |
| General Fund Revenue/Reserves | 5,341 | 5,341 | Balance as at 31st March 2021 | 2,484 | 1,339 | 4,894 |
| lousing Reserves/Revenue | 5,808 | 5,808 | | | | |
| Housing Capital Receipts | 0 | 0 | Anticipated Required in 2021/22 | -1,583 | -1339 | -6,594 |
| Education Capital Receipts | 2,708 | 2,708 | Anticipated Receipt in 2021/22 | 0 | 0 | 1,700 |
| General Fund Capital Receipts | 270 | 270 | Balance as at 31st March 2022 | 901 | 0 | 0 |
| \$106 | 0 | 10,632 | | | | |
| Other External Grants | 0 | 51,791 | Anticipated Required in 2022/23 | 0 | 0 | C |
| Major Repairs Allowance | 0 | 2,760 | Anticipated Receipt in 2022/23 | 0 | 0 | |
| Unsupported (Prudential) Borrowing | 13,113 | 13,113 | Balance as at 31st March 2023 | 901 | 0 | 0 |
| City Deal Borrowing | 769 | 769 | | | | |
| TOTAL RESOURCES | 34,268 | 99,451 | Anticipated Required in 23/24 | 0 | 0 | C |
| | | | Anticipated Receipt in 2023/24 | 0 | 0 | |
| | | | Balance as at 31st March 2024 | 901 | 0 | 0 |
| | | | Anticipated Required in 2024/25 | 0 | 0 | 0 |
| | | | Anticipated Receipt in 2024/25 | 0 | 0 | |
| | | | Balance as at 31st March 2025 | 901 | 0 | 0 |

INITIAL CAPITAL PROGRAMME - 2020/21 to 2024/25

| | 2020 | 1/21 | 202 | 1/22 | 202 | 2/23 | 2023 | /24 | 2024 | /25 | |
|--------------------------------------------------------------------------|-------------------|-------------------|---------------------|----------------|-------------------|-------------------|-------------------|------------|-------------------|------------|------------------------------------------------------------------------------------------------|
| Schemes | Net | Gross | Net | Gross | Net | Gross | Net | Gross | Net | Gross | Comments |
| | £000 | £000 | £000 | £000 | £000 | £000 | £000 | £000 | £000 | £000 | |
| Learning and Skills | | | | | | | | | | | |
| Education and Schools | | | | | | | | | | | |
| Schools Investment Programme | | | | | | | | | | | |
| 21st Century School Improvement Programme | | | | | | | | | | | |
| | | | | | | | | | | | |
| Band B Whitmore High School | 1,317 | 17,265 | 5,000 | 6,039 | 0 | 344 | 0 | 0 | 0 | 0 | Request to re-profile as part of this report. |
| Band B Pencoedtre High School | 6,496 | 15,303 | 6,863 | 12,694 | 3,657 | 3,657 | 0 | 0 | 0 | | Request to re-profile as part of this report. |
| Band B Centre of Learning and Wellbeing | 159 | 3,459 | 304 | 304 | 0 | 0 | 0 | 0 | | | Request to re-profile as part of this report. |
| Band B Ysgol Y Deri | 250 0 | 6,500 11,218 | 0 2,612 | 4,000 2,844 | 0 282 | 0 282 | 0 0 | 0 | | | Request to re-profile as part of this report. Request to re-profile as part of this report. |
| Band B Ysgol Gymraeg Bro Morgannwg Band B Barry Waterfront | 0 | 4,464 | 2,012 | 1,860 | 202 | 202 | 0 | 0 | | | Request to re-profile as part of this report. |
| Band B Primary Provision in the Western Vale | 0 | 1,357 | 0 | 2,474 | 0 | 65 | Ő | 0 | | | Request to re-profile as part of this report. |
| Band B Cowbridge Primary Provision (YBF) | 0 | 3,800 | 2,993 | 3,417 | 0 | 0 | 0 | 0 | | | Request to re-profile as part of this report. |
| Band B St Davids Primary School | 0 | 1,284 | 0 | 2,544 | 0 | 71 | 0 | 0 | | | Request to re-profile as part of this report. |
| Band B St Nicholas | 0 | 1,283 | 0 | 2,544 | 0 | 71 | 0 | 0 | | | Request to re-profile as part of this report. |
| Band B Penarth Cluster - Review Primary | 0 | 0 | 0 | 2,477 | 0 | 1,708 | 0 | 0 | 0 | 0 | Request to re-profile as part of this report. |
| Provision to Include Cosmeston Band B Review Nursery Provision | 0 | 1,362 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | Request to re-profile as part of this report. |
| Band B Review Nursery Frovision | Ŭ | 1,002 | Ŭ | 0 | 0 | U | U | 0 | 0 | 0 | |
| Childcare Offer Capital Grant | 0 | 560 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | See Cabinet report 4th March 2019 and 15th July 2019 |
| Asset Renewal | | | | | | | | | | | |
| Schools Asset Renewal/Other | 550 | 550 | 550 | 550 | 550 | 550 | 550 | 550 | 550 | 550 | |
| Education Asset Renewal - contingency | 50 | 50 | 50 | 50 | 50 | 50 | 50 | 50 | 50 | 50 | |
| | | | | | | | | | | | |
| Asset Renewal- Already approved | _ | _ | | | | | | | | | |
| St Josephs Nursery and EIB | 7 | (| 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | |
| Schools IT Loans | 200 | 200 | 200 | 200 | 200 | 200 | 200 | 200 | 200 | 200 | Repayable internal loans |
| Total Education and Schools | 9,029 | 68,662 | 18,572 | 41,997 | 4,739 | 6,998 | 800 | 800 | 800 | 800 | |
| Total Learning and Skills | 9,029 | 68,662 | 18,572 | 41,997 | 4,739 | 6,998 | 800 | 800 | 800 | 800 | |
| Social Services | | | | | | | | | | | |
| | | | | | | | | | | | |
| Older Persons Accommodation | 0 | 0 | 1,339 | 1,339 | 0 | 0 | 0 | 0 | 0 | 0 | |
| Asset Renewal | | | | | | | | | | | |
| | 100 | 100 | 100 | 100 | 100 | 100 | 100 | 100 | 100 | 100 | |
| Social Services Asset Renewal Total Social Services | 100 100 | 100 100 | 100 1,439 | 100 1,439 | 100 100 | 100 100 | 100 100 | 100 100 | 100 100 | 100 100 | |
| | 100 | 100 | 1,433 | 1,433 | 100 | 100 | 100 | 100 | 100 | 100 | |
| Neighbourhood Services and Transport | | | | | | | | | | | |
| Vehicle Replacement Programme | 1,595 | 1,595 | 2,002 | 2,002 | 2,272 | 2,272 | 1,164 | 1,164 | 900 | 900 | |
| Asset Renewal | 1,595 | 1,595 | 2,002 | 2,002 | 2,212 | 2,212 | 1,104 | 1,104 | 900 | 900 | |
| Asset Renewal | 500 | 500 | 500 | 500 | 500 | 500 | 500 | 500 | 500 | 500 | |
| | | | | | | | | | | | |
| Visible Services Highway Improvements | 300 | 300 | 300 | 300 | 300 | 300 | 300 | 300 | 300 | 300 | |
| Flood Risk Management | 100 | 100 | 100 | 100 | 100 | 100 | 100 | 100 | 100 | 100 | |
| Coast Protection and Land Drainage General Rhws Sustainable Transport | 110 0 | 110 10 | 110 0 | 110 0 | 110 0 | 110 0 | 110 0 | 110 0 | 110 0 | 110 | S106 |
| | 0 | 10 | 0 | 0 | U | 0 | U | 0 | 0 | 0 | 5100 |
| Electrical Renewal Barry & Penarth Leisure | 36 | 36 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | 0 | |
| Centres | 50 | | Ũ | Ű | Ŭ | Ŭ | Ŭ | Ŭ | Ű | Ũ | |
| | | | | | | | | | | | |
| Total Neighbourhood & Transport Services | 2,641 | 2,651 | 3,012 | 3,012 | 3,282 | 3,282 | 2,174 | 2,174 | 1,910 | 1,910 | |

INITIAL CAPITAL PROGRAMME - 2020/21 to 2024/25

| | 2020 |)/21 | 2021 | /22 | 202 | 2/23 | 2023 | 3/24 | 2024 | /25 | |
|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------------------|------------------------------|------------------------------|------------------------------|------------------------------|------------------------------|------------------------------|------------------------------|------------------------------|------------------------------|-----------------------------------------|
| Schemes | Net | Gross | Comments |
| | £000 | £000 | £000 | £000 | £000 | £000 | £000 | £000 | £000 | £000 | |
| <u>HRA</u> Housing Improvement Programme | | | | | | | | | | | |
| Total Housing Improvement Programme | 18,117 | 22,176 | 16,785 | 19,544 | 8,771 | 11,530 | 6,650 | 9,409 | 11,368 | 14,128 | £2.196M Slippage requested into 2020/21 |
| Total Environment and Housing | 20,757 | 24,827 | 19,796 | 22,556 | 12,052 | 14,812 | 8,823 | 11,583 | 13,278 | 16,038 | |
| Managing Director & Resources | | | | | | | | | | | |
| Regeneration & Planning Barry Regeneration Partnership Project Fund Five Mile Lane Skills Centre - Property Conversion and Car Park TRI Thematic Grants Programme S106 | 300 0 118 0 | 300 40 118 808 | 300 0 0 0 | Cabinet 29th July 2019. |
| Penarth Heights Public Art Total Regeneration & Planning | 0 418 | 309 1, 575 | 0 300 | |
| Private Sector Housing Disabled Facility Grants Additional Disabled Facility Grants Total Private Sector Housing | 1,152 150 1,302 | 1,152 150 1,302 | 1,000 150 1,150 | |
| Resources | | | | | | | | | | | |
| Building Strong Communities Fund (CASH Grants) Penarth Heights Public Arts | 30 0 | 30 323 | 30 0 | S106 |
| All Services Asset Renewal | 1,663 | 1,663 | 1,007 | 1,007 | 2,164 | 2,164 | 2,300 | 2,300 | 2,300 | 2,300 | |
| ICT Schemes | 200 | 200 | 200 | 200 | 200 | 200 | 200 | 200 | 200 | 200 | Future years IT projects. |
| Total Resources | 1,893 | 2,216 | 1,237 | 1,237 | 2,394 | 2,394 | 2,530 | 2,530 | 2,530 | 2,530 | |
| Total Managing Director & Resources | 3,613 | 5,093 | 2,687 | 2,687 | 3,844 | 3,844 | 3,980 | 3,980 | 3,980 | 3,980 | |
| <u>City Deal</u> City Deal | 769 | 769 | 675 | 675 | 675 | 675 | 972 | 972 | 972 | 972 | |
| Total City Deal | 769 | 769 | 675 | 675 | 675 | 675 | 972 | 972 | 972 | 972 | |
| Total Value of Capital Programme | 34,268 | 99,451 | 43,169 | 69,354 | 21,410 | 26,429 | 14,675 | 17,435 | 19,130 | 21,890 | |

CAPITAL BIDS RECEIVED FOR 2020/21 TO 2024/25

| Ref | | 2020/21 | | 2021/22 | | 2022/23 | | 2023/24 | | 2024/25 | | Total | Scheme | | | |
|--------|-----------------------------------------------------------------------------------------------------------------------------------------------------|-----------------|-----------------|---------|-------|---------|-------|---------|-------|---------|-------|------------|--------------|------------|-----------|-------|
| No | Scheme Title | | - | | - | | - | 6000 | | 6000 | | | Priority | Risk | Corporate | WFGA |
| | Learning & Skills | £000 | | £000 | | £000 | | £000 | | £000 | | £000 | Rating | Assessment | Priority | Score |
| L1 | Expansion of Places at Ysgol Y Deri - The Local Authority has a statutory requirement to | | | | | | | | | | | | | | | |
| | meet the needs of pupils with Additional Learning Needs (ALN). The demand for places is | | | | | | | | | | | | | | | |
| | currently greater than capacity. Capital works are required to address this issue. | 120 | 120 | | | | | | | | | 120 | C ::: | | 2 | |
| L2 | | 120 | 120 | - | - | - | - | - | - | - | - | 120 | Ciii | н | 3 | 5 |
| LZ | Old Hall, Cowbridge, renewal of roof coverings - Renewal of pitched roof coverings. Old | | | | | | | | | | | | | | | |
| | Hall slate roof is in poor condition and requires complete renewal. | - | - | 330 | 330 | - | - | - | - | - | - | 330 | А | M/H | 2 | 4 |
| L3 | Albert Primary School, new classroom block - Reconfiguration of school buildings to | | | | | | | | | | | | | | | |
| | increase capacity. | 90 | 90 | - | - | - | - | - | - | - | - | 90 | В | L | 2 | 3 |
| | Total Learning and Skills | 210 | 210 | 330 | 330 | - | - | - | - | - | - | 540 | | | | |
| | Social Services | | | | | | | | | | | | | | | |
| S1 | Rondel House Day Service Improvements - Restore and improve the fabric of the building, | | | | | | | | | | | | | | | |
| | including structural improvements to the roof, improvements to the outside court yard to | | | | | | | | | | | | | | | |
| | provide an outside sitting area and maintenance to preserve the wooden outside windows | | | | | | | | | | | | . (| / | | |
| | with staining or painting. Total Social Services | 36 36 | 36 36 | - | - | - | - | - | - | - | - | 36 36 | A/Ci/D | M/H | 3&1 | 2 |
| | | | 30 | - | - | - | - | - | - | | | 50 | | | | |
| | Neighbourhood & Transport Services | | | | | | | | | | | | | | | |
| NST1 | | | | | | | | | | | | | | | | |
| | Carriageway resurfacing/Surface treatments - Rolling programme of resurfacing and | | | | | | | | | | | | | | | |
| | treatment works in accordance with the Council's Highways and Engineering 3 year plan. | 2,250 | 2,250 | 2,350 | 2,350 | 2,450 | 2,450 | 2,550 | 2,550 | 2,650 | 2,650 | 12,250 | Α | Н | 2 | 5 |
| NST2 | Footway Renewal - Renewal of footways under the requirements set out in Section 36-61 of the Highways Act 1980. | 100 | 100 | 100 | 100 | 100 | 100 | 100 | 100 | 100 | 100 | 500 | Р | н | 2 | |
| NST3 | Management of Ash Die Back - Spread of Ash Die Back disease. Covers parks/open spaces | 100 | 100 | 100 | 100 | 100 | 100 | 100 | 100 | 100 | 100 | 500 | D | <u>п</u> | 2 | |
| | and adopted highway land. | 360 | 360 | 370 | 370 | 380 | 380 | - | - | - | - | 1,110 | А | н | 2 | 5 |
| NST4 | New Household Waste Recycling Centre (HWRC)- Western Vale - To replace the existing | | | | | | | | | | | | | | | |
| | rented HWRC within the Llandow Industrial Trading Estate. | - | - | 400 | 400 | - | - | - | - | - | - | 400 | Ci | н | 2 | 5 |
| NST5 | Pay & Display Machines - Purchase of machines to replace current outdated machines at | | | | | | | | | | | | | | | |
| NST6 | Barry Island and Ogmore to incorporate contactless payments Single Use Sports Programme - To allow for upgrades to facilities that have been | 99 | 99 | - | - | - | - | - | - | - | - | 99 | Ci | M | 2 | 4 |
| 11510 | transferred to community sporting clubs | 80 | 80 | 20 | 20 | - | - | - | - | - | - | 100 | В | м | 2 | 3 |
| NST7 | Traffic signal Infrastructure Renewals - Rolling programme of replacement of traffic signal | | | | | | | | | | | | | | | |
| | equipment to maintain the highway safety and free movement of traffic on the local | | | | | | | | | | | | | | | 1 |
| | highway network. | 250 | 250 | 250 | 250 | 250 | 250 | 250 | 250 | 250 | 250 | 1,250 | Α | М | 2 | 5 |
| NST8 | Community Centres - Funding for an ongoing asset renewal programme across the | 40 | 40 | 40 | 40 | 40 | 40 | 40 | 40 | 40 | 40 | 200 | | | 2 | - I |
| NST9 | Council's 22 Community Centres. Car Park Surface Upgrades | 40 140 | 40 140 | - 40 | - 40 | - 40 | - 40 | - 40 | 40 | 40 | 40 | 200 140 | A Ci | M | 2 | 5 |
| NST10 | | | 1.0 | | | | | | | | | | | | | · · · |
| | Replacement Playgrounds - Funding for a rolling programme of playground replacements. | 60 | 60 | 60 | 60 | 60 | 60 | 65 | 65 | 65 | 65 | 310 | Cii | L | 2 | 5 |
| NST11 | Barry Leisure Centre, Boiler Renewal - The heating and hot water boilers at Barry Leisure | | | | | | | | | | | | | | | 1 |
| NCT12 | Centre are beyond their planned economic life. | 350 | 350 | - | - | - | - | - | - | - | - | 350 | В | M | 2 | 3 |
| NST12 | Penarth Leisure Centre, Boiler Renewal - The heating and hot water boilers at Penarth Leisure Centre are beyond their planned economic life. | 350 | 350 | - | - | - | _ | - | - | - | - | 350 | в | м | 2 | 3 |
| NST13 | | 550 | 550 | | | | | | | | | | | | | |
| | Llantwit Major Leisure Centre, Boiler Renewal - The heating and hot water boilers at | | | | | | | | | | | | | | | |
| | Llantwit Major Leisure Centre are beyond their planned economic life. | 120 | 120 | - | - | - | - | - | - | - | - | 120 | В | М | 2 | 3 |
| NST14 | Jenner Park Stadium, Boiler Renewal - The heating and hot water boilers at Jenner Park | | | | | | | | | | | | | | | |
| NST15 | Stadium are beyond their planned economic life. Colcot Sports Centre, Boiler Renewal - The heating and hot water boilers at Colcot Sports | 60 | 60 | - | - | - | - | - | - | - | - | 60 | В | M | 2 | 3 |
| CTICNI | Centre are beyond their planned economic life. | 135 | 135 | - | - | - | - | - | - | _ | - | 135 | В | м | 2 | 3 |
| NST16 | Catering concessions in Parks | 200 | 200 | - | - | - | - | - | - | - | - | 200 | Ci | L | 2 | 4 |
| NST17 | Electric Pool Cars | 215 | 215 | - | - | - | - | - | - | - | - | 215 | Ci | L | 2 | 5 |
| NST18 | Penarth Leisure Centre, Lift Renewal - The lift at Penarth Leisure Centre is in need of | | | | | | | | | | | | | | | |
| NCTAO | replacement. | 50 | 50 | - | - | - | - | - | - | - | - | 50 | В | M/L | 2 | 3 |
| NST19 | Llantwit Major Leisure Centre, Lift Renewal - The lift at Llantwit Major Leisure Centre is in need of replacement. | 50 | 50 | _ | _ | _ | _ | | - | _ | - | 50 | в | M/L | 2 | 2 |
| NST20 | Barry Leisure Centre - Slide removal and redesign of area | 40 | 40 | - | - | - | - | - | - | - | - | 40 | A | VL | 0 | - |
| 113120 | Sany Leisare Centre Shac removal and reaction of area | 40 | 40 | ! | - | | - | - | - | - | - | 40 | А | VL | 0 | |

CAPITAL BIDS RECEIVED FOR 2020/21 TO 2024/25

| Ref | Scheme Title | | /21 | 2021 | /22 | 2022 | /23 | 2023, | /24 | 2024 | 1/25 | Total | Scheme | | | |
|-------|------------------------------------------------------------------------------------------------------------------------|-------|-------|-------|-------|-------|-------|-------|-------|-------|-------|--------|--------------------|--------------------|-----------------------|---------------|
| No | Scheme Title | £000 | | £000 | | £000 | | £000 | | £000 | | £000 | Priority Rating | Risk Assessment | Corporate Priority | WFGA Score |
| NST21 | Porthkerry Cemetery Extension - Increase the size of the cemetery at Porthkerry. Barry | 1000 | | 1000 | | 1000 | | 1000 | | 1000 | | 1000 | Rating | Assessment | Thority | 50010 |
| - | Town Council manage this facility. | 150 | 150 | - | - | - | - | - | | - | - | 150 | D | L | 0 | 4 |
| | Total Neighbourhood & Transport Services | 5,099 | 5,099 | 3,590 | 3,590 | 3,280 | 3,280 | 3,005 | 3,005 | 3,105 | 3,105 | 18,079 | | | | |
| | | | | | | | | | | | | | | | | |
| | Managing Director and Resources | | | | | | | | | | | | | | | |
| M1 | Installation of Roof Edge Protection, Contact One Vale - The installation of fall arrest/ | | | | | | | | | | | | | | | |
| | barrier system. | 25 | 25 | - | - | - | - | - | - | - | - | 25 | Α | M/H | 2 | 2 |
| M2 | Installation of Vehicle Charging Infrastructure - To procure and install electric vehicle | | | | | | | | | | | | | | | |
| | charging points at the Civic Offices and Alps depot and associated software. The project | | | | | | | | | | | | | | | |
| | will enable the charging of council pool cars (the acquisition of which are subject to a | | | | | | | | | | | | | | | |
| | separate bid). | 32 | 32 | - | - | - | - | - | - | - | - | 32 | Ci | L | 2 | 2 |
| M3 | Alps Depot Toilet Refurbishment - Including sanitary ware, shower areas and associated | | | | | | | | | | | | | | | |
| | mechanical works. | 200 | 200 | - | - | - | - | - | - | - | - | 200 | Α | М/Н | 2 | 2 |
| M4 | Ventilation & Lighting Upgrade to Contact One Vale - Carry out works to air | | | | | | | | | | | | | | | |
| | conditioning/ventilation system together with a new lighting scheme. | 130 | 130 | - | - | - | - | - | - | - | - | 130 | В | М/Н | 2 | 2 |
| R1 | BSC2 - Creation of public car park to serve the BSC2 and the wider Innovation Quarter. | | | | | | | | | | | | | | | |
| | Reconfiguration of entire BSC2 building to enable occupation by businesses. Refurbish | | | | | | | | | | | | | | | |
| | train shed into business units / offices. | 200 | 200 | 100 | 100 | - | - | - | - | - | - | 300 | A/B/Ci | | 2 | 4 |
| R2 | Cosmeston Play Area - To renovate and renew the play area at Cosmeston. | 240 | 240 | - | - | - | - | - | - | - | - | 240 | A/Ci | н | 2 | 5 |
| R3 | Cosmeston Gateway improvement - To improve the existing gateway access into the | | | | | | | | | | | | | | | |
| | lakeside area of the Country park and improve facilities for users. | 165 | 165 | - | - | - | - | - | - | - | - | 165 | A/Ci | н | 2 | 5 |
| R4 | | | | | | | | | | | | | | | | |
| | Bake House - Cosmeston Medieval Village - To replace the existing roof structure and | | | | | | | | | | | | | | | |
| | thatched roof covering to the Bake house at Cosmeston Medieval village. | 31 | 31 | - | - | - | - | - | - | - | - | 31 | Α | н | 2 | 4 |
| R5 | Cosmeston Community Lodge - `A Room With A View` - Provision of a unique, | | | | | | | | | | | | | | | |
| | sustainable, multi-use community building overlooking the lake at Cosmeston Lakes | | | | | | | | | | | | | | | |
| | Country Park. Available to a wide range of user groups and providing a wide range of | | | | | | | | | | | | | | | |
| | activities for residents, whilst extending tourism opportunities and highlighting the sites | | | | | | | | | | | | | | | |
| | cultural / natural heritage. | 117 | 117 | - | - | - | - | - | - | - | - | 117 | Ci | н | 2 | 5 |
| R6 | All-weather parking spaces at Porthkerry Country Park - The works will involve the | | | | | | | | | | | | | | | |
| | creation of all-weather grass crete parking surface area for 75 cars within the overflow car | | | | | | | | | | | | . /0: | | | |
| | park next to the lodge. | 48 | 48 | - | - | - | - | - | - | - | - | 48 | A/Ci | н | 2 | 4 |
| R7 | All-weather parking spaces at Cosmeston Lakes Country Park - The works will involve the | | | | | | | | | | | | | | | |
| | creation of all-weather grass crete parking surface area for 75 cars within the overflow | 40 | 40 | | | | | | | | | | . /0: | | | |
| | field, next to the main car park. Cosmeston Boardwalk - To replace the main arterial wooden boardwalks at Cosmeston | 48 | 48 | - | - | - | - | - | - | - | - | 48 | A/Ci | н | 2 | 4 |
| R8 | Lakes Country park that traverse through a protected S.S.I. wetland, linking up with the | | | | | | | | | | | | | | | |
| | visitor centre / café, Medieval village and Bridleway running through the centre of the | | | | | | | | | | | | | | | |
| | country park, with recycled plastic materials | 92 | 92 | | | | | | | - | | 92 | A/Ci | | , | _ |
| R9 | Nightingale Cottage – Porthkerry Country Park - To convert Nightingale cottage, | 92 | 92 | - | | - | - | | - | - | - | 92 | A/CI | | 2 | |
| КЭ | Porthkerry Country Park into holiday accommodation, making it a destination venue for | | | | | | | | | | | | | | | |
| | visitors to the Vale of Glamorgan. | 70 | 70 | _ | _ | | _ | _ | - | - | - | 70 | A/Ci | μ | 2 | Λ |
| R10 | New Rangers Accommodation – Porthkerry Country Park - Provision of a sustainable fit | 70 | 70 | - | - | - | | | | - | - | 70 | Ajei | | 2 | + * |
| 110 | for use office/garage/workshop facility for use by the Countryside Service staff, | | | | | | | | | | | | | | | |
| | incorporating space for volunteers / groups /organisations. The proposal will include | | | | | | | | | | | | | | | |
| | energy efficient technologies to meet the Council's targets with regards to energy | | | | | | | | | | | | | | | |
| | sustainability. | 150 | 150 | - | - | - | - | - | | - | - | 150 | A/Ci | н | 2 | 4 |
| R11 | ·/ | | 100 | | | | | | | | | | ., | | - | |
| | Countryside Access Infrastructure - The project will enhance the Vale's countryside access | | | | | | | | | | | | | | | |
| | offer by supporting provision of public path furniture and facilitating the production of | | | | | | | | | | | | | | | |
| | signage on the public rights of way network and within country parks. | 30 | 30 | - | - | - | - | - | | - | - | 30 | А | н | 2 | 5 |
| R12 | Newton House Farm - The project is to improve the condition of the surface of a public | | | | | | | | | | | | | | | |
| | footpath near Newton House Farm and implement a sustainable drainage scheme. | 25 | 25 | - | - | - | - | - | - | - | - | 25 | А | н | 2 | 5 |
| | Total Managing Director and Resources | 1,603 | 1,603 | 100 | 100 | - | - | - | - | - | - | 1,703 | | | | |
| | | | | | | | | | | | | | | | | |
| | TOTAL BIDS RECEIVED | 6,948 | 6,948 | 4,020 | 4,020 | 3,280 | 3,280 | 3,005 | 3,005 | 3,105 | 3,105 | 20,358 | | | | |